

ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 1a

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



LOWER GROUND FLOOR SLAB PLAN - GRID C - I

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'_{\text{c}} = 32\text{MPa}$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP, POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ1).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP, 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM. INTERNAL RBBS TO BE AT A MAXIMUM 1200 CENTRES WITH N12 BOTTOM. CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- DENOTES CONCRETE THICKNESS
- REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- DENOTES GRATED DRAIN
- DENOTES SPOON DRAIN
- DENOTES SAWN JOINT
- DENOTES DOWELLED JOINT
- DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S05 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- DENOTES ARMOURD DOWELLED JOINT
- DENOTES GALVANISED ARMOURD DOWELLED JOINT
- DENOTES 100mm THICK UNBONDED TOPPING SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
- DENOTES 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
- DENOTES TOTAL DEPTH OF SLAB SYSTEM (SLAB & WAFFLE POD). ENSURE TO PROVIDE RBBS IN BOTH DIRECTIONS AT ALL RE-ENTRANT CORNERS & ENDS OF BEAMS.

WALL SCHEDULE		
MARK	THICKNESS	COMMENT(S)
CONCRETE		
CW1	250	N20-200 VERT & N20-200 HORIZ. EF
CW2	200	N16-200 VERT & N16-200 HORIZ. EF
CORE-FILLED BLOCK		
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)
RETAINING WALL		
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF
STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 MC 14.4 + 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE F508 AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHMS	2m MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 18	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC10	89 x 89 x 6.0 SHS	
SC11	400 MC 14.4	
SC12	200 PFC	
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	200 UC 46.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECT'S DETAIL.
W-SC2	100 x 100 x 6.0 SHS	
W-SC3	460 UB 67.1	

GROUND BEAM SCHEDULE		
MARK	SIZE	COMMENT(S)
EDGE BEAM		
EB1	420 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
EB2	450 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
GROUND BEAM		
GB1	500 DEEP x 1000 WIDE	6N16 TOP AND BTM, 2N12-300 TIES.
INTERNAL BEAM		
IB1	420 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
IB2	495 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
IB3	450 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
IB4	540 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS
IB5	485 DEEP x 300 WIDE	3-L11TM BTM, R6-500 LIGS

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERO	APP'D	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	10.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	08.04.22
7	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	16.04.22

ARCHITECT
GRAY PUKSAND

CLIENT
NSW TAFE
GOVERNMENT

PROJECT
TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747

NORTHROP
Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100

DRAWING TITLE
STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID C-I

JOB NUMBER	DRAWING NUMBER
S202025	NE-ST-DWG-C1-05.01
DRAWING SHEET SIZE	REVISION
A0	7

FOR CONSTRUCTION

SECTION 2

SITE INSTRUCTION MEMO

Job No: 202025	Job Name: TAFE IATC	Date: 03.05.2022
--------------------------	-------------------------------	----------------------------

To	Cop	Company	Attention
X		ADCO	GEORGE AWAD

Site visit requested by: GEORGE AWAD

Reason for visit: SLAB ON GROUND POUR 1

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with exception to the below items:

- 1- Install trimmer bars top and bottom around columns and walls
- 2- Install reinforcement for local thickening at the roller door entry
- 3- Install top mesh.

General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. AWE are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 04.05.2022

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO CONSTRUCTIONS

Pour Location: LBF Pour 1

Prepared by: Munghambers

Pour Date: 2022.05.04

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

Yes/No/ Not
required

Reinforcement independently
chaired

Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.05.04

SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: POOR 1A 1st HALF

ITP No.

DATE:

SUPERVISOR:

3
4/5/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder			
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	3/5	DR	
2	DRAWING NUMBERS USED: A 1950 REV 10 ST-C1-05.01 REV 7	TF	3/5	DR	
3	Send highlighted drawings to office	TF	1	1	1
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	3/5	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	3/5	DR	
6	Clean area	TF	1	1	N/A
7	HANDOVER	TF	1	1	N/A
8	Reo Installation	Builder	3/5	RT	
Hold	Reinforcement Inspection by Builder	Builder	3/5	RT	
Witness	Check quality of formwork (ply/timber) used	Builder	4/5	RT.	
9	Install set downs - Sign off	TF	4/5	DR	
10	Install sleeves	TF	3/5	DR	
11	Install cast-ins	TF	4/5	DR	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	4/5	DR	
13	Formwork Engineer inspection if required	TF	1	1	N/A
14	Rectify any Engineers comments	TF	1	1	
15	Clean deck	TF	1	1	
Hold	Formwork Inspection by Builder for Sign off	Builder	4/5	RT.	
16	Concrete Pour		4/5	DR	

Comments

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(4-May-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	F-I
Drawings	
Drawing No	DWG-A-1950
Rev No	10
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection

Check surface finish is acceptable (Against drawings/specifications)


Comments

Photos



Inspection


Slab 156mm sub grade low slab is 250mm Key joint are high in areas be fix as we pour



SECTION 6







ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 1b

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f_c' = 32MPa$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP, POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ1).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP, 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM. INTERNAL REBS TO BE AT A MAXIMUM 1200 CENTRES WITH N12 BOTTOM. CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- DENOTES CONCRETE THICKNESS
- REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- DENOTES GRATED DRAIN
- DENOTES SPOON DRAIN
- DENOTES SAWN JOINT
- DENOTES DOWELLED JOINT
- DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S05 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- DENOTES ARMOURD DOWELLED JOINT
- DENOTES GALVANISED ARMOURD DOWELLED JOINT
- DENOTES 100mm THICK UNBONDED TOPPING SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
 - PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB
 - PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB
- DENOTES FOR 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
 - ALLOW FOR JOINTS IN GRANT TOPPING. TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS
- DENOTES TOTAL DEPTH OF SLAB SYSTEM (SLAB & WAFFLE POD). ENSURE TO PROVIDE REBS IN BOTH DIRECTIONS AT ALL RE-ENTRANT CORNERS & ENDS OF BEAMS.

WALL SCHEDULE		
MARK	THICKNESS	COMMENT(S)
CONCRETE		
CW1	250	N20-200 VERT & N20-200 HORIZ. EF
CW2	200	N16-200 VERT & N16-200 HORIZ. EF
CORE-FILLED BLOCK		
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ. (CENTRAL TO WALL)
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ. (CENTRAL TO WALL)
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ. (CENTRAL TO WALL)
RETAINING WALL		
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF

STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSWB AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHMS	2m MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC10	89 x 89 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	200 UC 46.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECT'S DETAIL
W-SC2	100 x 100 x 6.0 SHS	
W-SC3	460 UB 67.1	

GROUND BEAM SCHEDULE		
MARK	SIZE	COMMENT(S)
EDGE BEAM		
EB1	420 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
EB2	450 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
GROUND BEAM		
GB1	500 DEEP x 1000 WIDE	6N16 TOP AND BTM, 2N12-300 TIES.
INTERNAL BEAM		
IB1	420 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
IB2	495 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
IB3	450 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
IB4	540 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS
IB5	485 DEEP x 300 WIDE	3-L111TM BTM, R6-500 LIGS

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERO	APP'D	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	10.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	08.04.22
7	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	16.04.22

ARCHITECT
GRAY PUKSAND

CLIENT
NSW TAFE
GOVERNMENT

PROJECT
TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747

NORTHROP
Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100

DRAWING TITLE
STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID C-I

JOB NUMBER	DRAWING NUMBER
S202025	NE-ST-DWG-C1-05.01
DRAWING SHEET SIZE	REVISION
A0	7

FOR CONSTRUCTION

SECTION 2

Job No: 202025	Job Name: TAFE IATC	Date: 05.05.22
--------------------------	-------------------------------	--------------------------

Site visit requested by: GEORGE AWAD
Reason for visit: LGF SOG POUR 1B

1. Typically complete installation of top mesh reinforcement. At time of photos works were still incomplete.
2. Ensure every second mesh wire is cut along all SJ locations. This is not evident in the photos provided.
3. Install trimmer bars around all column blockouts as per structural details.
4. Ensure top mesh installed to electrical trenching. Photo is unclear, but it appears this has been missed.
5. North DEJ dowels appear set too high. Dowels should be positioned at midheight of lower external base slab as per Section 7 drawing 05.52.
6. Install thickening reo (L bars and longitudinal bars) to slab edge as per Section 7 drawing 05.52 (North DEJ)
7. Ensure all dowel sleeves are installed horizontally and at correct spacing. Eastern joint dowel sleeves do not appear flat and spaced too far apart. Dowel type and spacing should conform to our dowel schedule or another approved equivalent. Please confirm size and spacing of these dowels.
8. Flatten bunched up plastic sheeting. Any areas of bunched up excess material should be flattened and taped down.

- Ensure any debris or rubbish is removed prior to pouring.
- Maintain specified cover throughout pour.

From: Jim Yu

[Signature]

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290
Director: Mark Lentini
Ph: +61 438 057 712
Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO CONSTRUCTIONS

Pour Location: LGF Pour 16

Prepared by: Munhdember C

Pour Date: 2022 05 06

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

Yes/No/ Not
required

Reinforcement independently
chaired

Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.05.06



SECTION 4

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: POUR 1A & HALF OF 1B S.O.G

ITP No.

DATE:

SUPERVISOR:

4

6/5/2022

Daniel Kos

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder			
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	6/5	DR	
2	DRAWING NUMBERS USED: A 1950 Rev 10 ST-DWG-C1-05.01 ^{REV 7}	TF	6/5	DR	
3	Send highlighted drawings to office	TF	6/5	DR	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	6/5	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	6/5	DR	
6	Clean area	TF	6/5	DR	
7	HANDOVER	TF	6/5	DR	
8	Reo Installation	Builder	* 6/5	RF	
Hold	Reinforcement Inspection by Builder	Builder	* 6/5	RF	
Witness	Check quality of formwork (ply/timber) used	Builder	* 6/5	RF	
9	Install set downs - Sign off	TF	6/5	DR	
10	Install sleeves	TF	6/5	DR	
11	Install cast-ins	TF	1	1	N/A
12	Sent ITP to office (projects@transformnsw.com.au)	TF	6/5	DR	
13	Formwork Engineer inspection if required	TF	1	1	N/A
14	Rectify any Engineers comments	TF	1	1	N/A
15	Clean deck	TF	1	1	N/A
Hold	Formwork Inspection by Builder for Sign off	Builder	* 6/5	RF	
16	Concrete Pour		6/5	DR	

Comments

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(6-May-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	Pour 1 B
Drawings	
Drawing No	DWG-A-1950
Rev No	10
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Witness
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection

Check surface finish is acceptable (Against drawings/specifications)

Comments



Photos



Inspection

Formwork and steel fixes still working on slab







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Steve Simeti

Traino Staff signature



Date

6/05/2022

Accepted By (client representative name)

Robert



Signature



Date

6/05/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP



ADCO

LGF Pour 2

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



LOWER GROUND FLOOR SLAB PLAN - GRID C - I

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'_{c} = 32MPa$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP. POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ1).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP, 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM. INTERNAL REBS TO BE AT A MAXIMUM 1200 CENTRES WITH N12 BOTTOM. CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- DENOTES CONCRETE THICKNESS
- REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- DENOTES GRATED DRAIN
- DENOTES SPOON DRAIN
- DENOTES SAWN JOINT
- DENOTES DOWELLED JOINT
- DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S05 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- DENOTES ARMOURD DOWELLED JOINT
- DENOTES GALVANISED ARMOURD DOWELLED JOINT
- DENOTES 100mm THICK UNBONDED TOPPING - SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
 - PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB
 - PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB
- DENOTES FOR 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
 - ALLOW FOR JOINTS IN GRANT TOPPING. TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS
- DENOTES TOTAL DEPTH OF SLAB SYSTEM (SLAB & WAFFLE POD). ENSURE TO PROVIDE REBS IN BOTH DIRECTIONS AT ALL RE-ENTRANT CORNERS & ENDS OF BEAMS.

WALL SCHEDULE		
MARK	THICKNESS	COMMENT(S)
CONCRETE		
CW1	250	N20-200 VERT & N20-200 HORIZ. EF
CW2	200	N16-200 VERT & N16-200 HORIZ. EF
CORE-FILLED BLOCK		
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)
RETAINING WALL		
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF
STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSWB AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHMS	2m MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC10	89 x 89 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	200 UC 46.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECT'S DETAIL
W-SC2	100 x 100 x 6.0 SHS	
W-SC3	460 UB 67.1	

GROUND BEAM SCHEDULE		
MARK	SIZE	COMMENT(S)
EDGE BEAM		
EB1	420 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
EB2	450 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
GROUND BEAM		
GB1	500 DEEP x 1000 WIDE	6N16 TOP AND BTM, 2N12-300 TIES.
INTERNAL BEAM		
IB1	420 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
IB2	495 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
IB3	450 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
IB4	540 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS
IB5	485 DEEP x 300 WIDE	3-L1111M BTM, R6-500 LIGS

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERO	APP'D	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	10.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	08.04.22
7	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	16.04.22

ARCHITECT

GRAY PUKSAND


CLIENT



PROJECT
TAFE NSW CONSTRUCTION CENTRE
OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE
STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID C-I

JOB NUMBER	DRAWING NUMBER
S202025	NE-ST-DWG-C1-05.01
DRAWING SHEET SIZE	REVISION
A0	7

FOR CONSTRUCTION

SECTION 2

SITE INSTRUCTION MEMO

Job No: 202025	Job Name: TAFE IATC	Date: 11.05.2022
--------------------------	-------------------------------	----------------------------

To	Cop	Company	Attention
X		ADCO	GEORGE AWAD

Site visit requested by: GEORGE AWAD

Reason for visit: SLAB ON GROUND POUR 2

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with exception to the below items:

1. Trimmer around penos penetration slab which results in cutting mesh
2. 2N12 bars where trench mesh is cut (at three locations)
3. Trimmer bars around columns
4. Trimmer bars around column
5. 2 Z-Bars at horizontal step in beam
6. Trench mesh discontinuity. Install additional mesh and lap
7. Local widening required due to conduits penetrating edge beam. Cut waffle pods to mind 250 and install 2N12 BTM
8. Trench mesh to lap and join at the corner
9. Trimmer bars around bars
10. Half of pour 2 Western side not yet complete. Send photos for approval prior to pouring concrete.

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 11.05.2022

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO Constructions

Pour Location: LGF Pour 2

Prepared by: Munghamberg

Pour Date: 2022.05.12

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

Yes/No/ Not
required

Reinforcement independently
chaired

Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.05.12



SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: POUR 2 + POUR 18

ITP No.

DATE:

SUPERVISOR:

5
12/5/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	/	/	/
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	12/5	DR	
2	DRAWING NUMBERS USED: A 1950 REV 11 ST-C1-05.01 Rev 7	TF	12/5	DR	
3	Send highlighted drawings to office	TF	12/5	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	12/5	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	12/5	DR	
6	Clean area	TF	12/5	DR	
7	HANDOVER	TF	12/5	DR	
8	Reo Installation	Builder	11/5		
Hold	Reinforcement Inspection by Builder	Builder	11/5	DR	
Witness	Check quality of formwork (ply/timber) used	Builder	11/5	DR	
9	Install set downs - Sign off	TF	12/5	DR	
10	Install sleeves	TF	12/5	DR	
11	Install cast-ins	TF	/	/	/
12	Sent ITP to office (projects@transformsw.com.au)	TF	12/5	DR	
13	Formwork Engineer inspection if required	TF	/	/	/
14	Rectify any Engineers comments	TF	/	/	/
15	Clean deck	TF	/	/	/
Hold	Formwork Inspection by Builder for Sign off	Builder			
16	Concrete Pour		12/5	DR	

Comments

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(12-May-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	Pour 1C/ pour 2
Drawings	
Drawing No	DWG-A1950
Rev No	10
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection

Check surface finish is acceptable (Against drawings/specifications)

Comments

Photos




Inspection

The joints are not level 15 mil between one joint to the other Outdoor area slab is 160 and we are pouring on average 190 to 200 Slab not finish rained on and off all day



SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 3b

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



LOWER GROUND FLOOR SLAB-CONCRETE POUR AREAS

SECTION 2

SITE INSTRUCTION MEMO

Job No: 202025	Job Name: TAFE IATC	Date: 15.06.2022
--------------------------	-------------------------------	----------------------------


To	Cop	Company	Attention
X		ADCO	GEORGE AWAD, MATTHEW OLSZEWSKI

Site visit requested by: GEORGE AWAD


Reason for visit: Slab on ground between grids D-F and 4-5

We confirm, having inspected the above (refer to plan for extent of inspection), at the time of inspection, work was found to be in general accordance with the structural intent with exception to the below items:

1. Trimmer bars around penetrations and floor boxes
2. At some setdowns, the mesh did not have adequate lap. Lap at setdowns at shown below:



3. At the locations where the IB1 beams are discontinuous, use the details below. This is in lieu of local widening since you have no spare trench mesh and ties. Refer to NE-ST-DWG-C0-05.53.



Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

4. Place missing waffle pod. Refer to sketch attached for location.
5. Dowel joints around the core wall 3 as per our documentation. If you zoom into our lower ground GA, you will see the extent of dowel joint. See attached for your information.
6. Attached sketch shows extent of slab on ground inspected. Please complete steel fixing and photos for approval prior to pouring concrete.

General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 15.06.2022

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290
Director: Mark Lentini
Ph: +61 438 057 712
Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO CONSTRUCTIONS

Pour Location: Pour 3b

Prepared by: Munish Damber

Pour Date: 2022.06.17

Check/Inspections Required	Please Circle	Comments
Subcontractor is working from the latest drawings & documentation	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Reinforcement installed as documented, or as engineers instructions	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Cover is adequate as per structural engineers design	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Minimum lap / splice requirements achieved	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Bar caps placed over vertical reinforcements elements	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Items on engineers inspection closed out prior to concrete pour	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Noted defects / incomplete works closed out prior to concrete pour	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	

Mesh over deep beam sections as
per project requirements

☒ Yes / ☐ No / Not
required

Reinforcement independently
chaired

☒ Yes / ☐ No / Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.06.17

SECTION 4

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD / POUR S.O.G

WORK AREA: POUR WATER SEALS SEALS

ITP No.

17

DATE:

17/6/2022

SUPERVISOR:

DAVID

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	17/6	RE	
1	Drawing and setout review for area by supervisor RFIs sent and received	TF	17/6	DR	
2	DRAWING NUMBERS USED: A 1950 Rev 12 ST 05.01 Rev 9	TF	17/6	DR	
3	Send highlighted drawings to office	TF	17/6	DR	
4	Check Set-out for: -RL -Corner Point Location -Penetrations -Construction Joints	TF	17/6	DR	
5	Check Formwork/Edge Boards for: -Plumb -Correctly Braced -Set Downs -To Approved Plans/Design -Notification to Client for Final Inspection	TF	17/6	DR	
6	Clean area	TF	17/6	DR	
7	HANDOVER	TF	17/6	DR	
8	Ree installation	Builder	17/6	DR	
Hold	Reinforcement inspection by Builder	Builder	17/6	DR	
Witness	Check quality of formwork (ply/timber) used	Builder	17/6	DR	
9	Install set downs - Sign off	TF	17/6	DR	
10	Install sleeves	TF	17/6	DR	
11	Install cast-ins	TF	17/6	DR	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	17/6	DR	
13	Formwork Engineer inspection if required	TF	17/6	DR	
14	Rectify any Engineers comments	TF	1	1	1
15	Clean deck	TF	1	1	1
Hold	Formwork inspection by Builder for Sign off	Builder	17/6	DR	
16	Concrete Pour		17/6	DR	
Comments					

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South Wales, 2747

(17-Jun-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2


Level/Location	LG
Element	Slab on Ground
Grid Reference	3B
Drawings	
Drawing No	DWG-1950
Rev No	12
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Witness
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Witness
Check suitable method of placement and vibration. (Visual Check)	Witness
Check curing compound applied. (To specification Safety Cure WB)	Witness
Formworkers to check column base is free from debris (Visual Check)	

Check surface finish is acceptable (Against drawings/specifications)

Comments

Photos



Inspection

For workers and still fixes still working lots of sit downs to be put in Armour plate is not in straight Key join is running 15 mil out of level have to adjust





Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Steve Simeti

Traino Staff signature

Date

17/06/2022

Accepted By (client representative name)



Robert




Signature

Date

17/06/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 3a

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



SECTION 2

Job No: 202025	Job Name: TAFE IATC	Date: 31.05.2022
--------------------------	-------------------------------	----------------------------

To	Cop	Company	Attention
X		ADCO	GEORGE AWAD, PEADER MURPHY

Reason for visit: Slab on ground Pour 3


We confirm, having inspected the above (refer to plan for extent of inspection), at the time of inspection, work was found to be in general accordance with the structural intent with exception to the below items:

- 1 Trench mesh to lap at the intersection. Typical through out
- 2 Move N12 rib reo to the center of the ribs. Typical through out
- 3 Finish placing waffle pods adjacent to IB3
- 4 Trench mesh to lap at the intersection.
- 5 Tape up membrane at beam junction.
- 6 Finish placing waffle pods in front of Core wall 2
- 7 Local thickening under block wall as per our typical details
- 8 Cut pad footing u-bars in half and lap as per sketch below:



- 9 Double up on trench mesh and ties to locally widen the footing for the upstand. See below amended sketch:

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.



- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

Signature:

Received: 31.05.22

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290
Director: Mark Lentini
Ph: +61 438 057 712
Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD
Principal Contractor: ADCO CONSTRUCTIONS
Pour Location: Pour 3a; Retaining Wall Base
"C-E"
Prepared by: Munir Demberi
Pour Date: 2022.06.02

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

☒ Yes/No/ Not
required

Reinforcement independently
chaired

☒ Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.06.02

SECTION 4

TransForm

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: RETAINING WALL FOOTING
EDGEBOARDS & HOB

ITP No.

DATE:

SUPERVISOR:

12
2/6/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	2/6	DR	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	2/6	DR	
2	DRAWING NUMBERS USED: CONTINUATION FROM 1ST BOR	TF	1	1	
3	Send highlighted drawings to office	TF	2/6	DR	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	2/6	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	2/6	DR	
6	Clean area	TF	1	1	
7	HANDOVER	TF	2/6	DR	
8	Reo Installation	Builder			
Hold	Reinforcement inspection by Builder	Builder			
Witness	Check quality of formwork (ply/timber) used	Builder			
9	Install set downs - Sign off <u>HOBBS</u>	TF	2/6	DR	
10	Install sleeves	TF	1	1	
11	Install cast-ins	TF	1	1	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	2/6	DR	
13	Formwork Engineer inspection if required	TF	1	1	
14	Rectify any Engineers comments	TF	1	1	
15	Clean deck	TF	1	1	
Hold	Formwork inspection by Builder for Sign off	Builder	2/6	DR	
16	Concrete Pour		2/6	DR	
Comments					

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: Box R 3rd WEST S.O.G

ITP No.

DATE:

SUPERVISOR:

13

2/6/2022

DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	2/6	AT	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	2/6	DR	
2	DRAWING NUMBERS USED: A1950 REV 12 ST-05.01 REV 8	TF	2/6	DR	
3	Send highlighted drawings to office	TF	2/6	DR	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	2/6	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	2/6	DR	
6	Clean area	TF	2/6	DR	
7	HANDOVER	TF	2/6	DR	
8	Reo Installation	Builder	2	DR	
Hold	Reinforcement Inspection by Builder	Builder	2/6	DR	
Witness	Check quality of formwork (ply/timber) used	Builder	2/6	DR	
9	Install set downs - Sign off	TF	2/6	DR	
10	Install sleeves	TF	2/6	DR	
11	Install cast-ins	TF	2/6	DR	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	2/6	DR	
13	Formwork Engineer inspection if required	TF	1	1	
14	Rectify any Engineers comments	TF	1	1	
15	Clean deck	TF	1	1	
Hold	Formwork Inspection by Builder for Sign off	Builder	02/6	AT	
16	Concrete Pour		2/6	DR	
Comments					

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(2-Jun-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	Pour 3 A
Drawings	
Drawing No	DWG-A1950
Rev No	12
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	



Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	
Formworkers to check column base is free from debris (Visual Check)	




Check surface finish is acceptable (Against drawings/specifications)

Comments

Rebate is touching the steel no cover Formwork is still working on stepdown's Formwork- No bracing Slab overexcavated by 100mm No cover in the rebate

Photos







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Steve Simeti

Traino Staff signature

Date

2/06/2022

Accepted By (client representative name)



Robert

Signature

Date

2/06/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 4 & 5

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



SECTION 2

SITE INSTRUCTION MEMO

Job No: 202025	Job Name: TAFE IATC	Date: 20.06.2022
--------------------------	-------------------------------	----------------------------

To	Cop	Company	Attention
X		ADCO	GEORGE AWAD

Site visit requested by: GEORGE AWAD

Reason for visit: SLAB ON GROUND POUR 4 and 5

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with exception to the below items:

1. Trimmer bars around bars
2. Trench mesh to lap and join at the corner
3. Trimmer bars around columns
4. Trimmer around penos penetration slab which results in cutting mesh

General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 20.06.2022

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO Constructions

Pour Location: Pour 4 and Pour 5 D-G

Prepared by: Munirh Demberel

Pour Date: 2022.06.22

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

~~Yes~~/No/ Not
required

Reinforcement independently
chaired

~~Yes~~/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.06.22

SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: BOR 4 & 5 S.O.G.

ITP No.

DATE:

SUPERVISOR:

20
22/6/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder		<i>HL</i>	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	22/6	DK	
2	DRAWING NUMBERS USED: A1950 REV 12 ST 06.05 REV 1	TF	22/6	DR	
3	Send highlighted drawings to office	TF	22/6	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	22/6	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	22/6	DK	
6	Clean area	TF	22/6	DK	
7	HANDOVER	TF	22/6	DR	
8	Reo Installation	Builder		<i>HL</i>	
Hold	Reinforcement Inspection by Builder	Builder		<i>HL</i>	
Witness	Check quality of formwork (ply/timber) used	Builder		<i>HL</i>	
9	Install set downs - Sign off	TF	22/6	DR	
10	Install sleeves	TF	22/6	DR	
11	Install cast-ins	TF	22/6	DR	
12	Sent ITP to office (projects@transformsw.com.au)	TF	22/6	DK	
13	Formwork Engineer inspection if required	TF	/	/	/
14	Rectify any Engineers comments	TF	/	/	/
15	Clean deck	TF	/	/	/
Hold	Formwork Inspection by Builder for Sign off	Builder		<i>HL</i>	
16	Concrete Pour		22/6	DR	
Comments					

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(22-Jun-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	Pour 4/5
Drawings	
Drawing No	DWG-01950
Rev No	12
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Witness
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Witness
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Witness
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection

Check surface finish is acceptable (Against drawings/specifications)

Comments


Photos



Inspection

Z bars electrical box to high 20 mil above concrete height Set down for washdown area- Slab should be 160, as per photos it is 250-270 Sub grade 50mm too high, no cover on steel





Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Steve Simeti

Traino Staff signature

Date

22/06/2022

Accepted By (client representative name)



Robert

Signature

Date

22/06/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 6

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



SECTION 2

(3547) TAFE NSW INSTITUTE OF APPLIED TECHNOLOGY
TAFE NSW
12-44 O'CONNELL ST
KINGSWOOD
NSW 2747 Australia



MAIL TYPE	MAIL NUMBER	REFERENCE NUMBER
General Correspondence	NE-GCOR-000708	ADCO Con-GCOR-005521

Re: NSW TAFE IAT-C: LGF Pour 6 NE Corner

From Khalil Zahedi - Northrop Engineers Pty Ltd

To (5) Mr Mark Zabica - ADCO CONSTRUCTIONS PTY LIMITED
Mr Robbie Stevens - Northrop Consulting Engineers Pty Ltd
Mr Jim Yu - Northrop Consulting Engineers Pty Ltd
Khalil Zahedi - Northrop Engineers Pty Ltd
Mrs Trudy Myers - Northrop Engineers Pty Ltd


Cc (3) Mr Matthew Olszewski - ADCO CONSTRUCTIONS PTY LIMITED
Mr Kieran Hill - ADCO CONSTRUCTIONS PTY LIMITED
Mr George Awad - ADCO CONSTRUCTIONS PTY LIMITED


Sent Wednesday, 25 January 2023

MESSAGE

Due to max allowable size, I had to send this as two seperate correspondence.

3) Ensure this is min. 450 cog as per our documentation.





Regards
Khalil Zahedi

From: K Zahedi
Sent: 25/01/2023 9:06:10 AM AEDT (GMT +11:00)
To: Mark Zabica, Robbie Stevens, Jim Yu, Trudy Myers
Cc: George Awad, Kieran Hill, Matthew Olszewski
Mail Number: NE-RTRFI-000208
Subject: Re: NSW TAFE IAT-C: LGF Pour 6 NE Corner


Hi Mark and George,

Mostly fine. Below are some areas need rectification:

1) 2N16 trimmer bars



2) Pumpout all the water and clean debris



3) Confirm this cog length is min 450 as per our details.

From: M Zabica

Sent: 23/01/2023 2:35:57 PM AEDT (GMT +11:00)

To: Robbie Stevens, Jim Yu, Trudy Myers, Khalil Zahedi

Cc: George Awad, Kieran Hill, Matthew Olszewski

Mail Number: ADCO Con-GCOR-005521

Subject: NSW TAFE IAT-C: LGF Pour 6 NE Corner

Hi Khalil,

Please find attached inspection photos for the LGF Pour 6. We intend to pour on Wednesday, can you please provide any comments if required prior to the pour.

Thanks,
MARK ZABICA
CADET

02 8437 5000
0424 483 001

LEVEL 2, 7-9 WEST STREET
NORTH SYDNEY NSW 2060
ADCOCONSTRUCT.COM.AU

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

LGF Pour 6 NE corner

Prepared by: M. Lentini

Pour Date: 25.01.23

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR:~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 25/01/2023

Foreman / Supervisor: Munkhdemberel

Date: 25/01/2023

SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: Lower Ground Floor Pour 6

ITP No.

DATE:

SUPERVISOR:

84
24/1/2023
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	24/1	GA	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	24/1	DK	
2	DRAWING NUMBERS USED: A 1950 Rev 18 ST 05.01 Rev 13	TF	24/1	DK	
3	Send highlighted drawings to office	TF	25/1	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	24/1	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	24/1	DK	
6	Clean area	TF	24/1	DK	
7	HANDOVER	TF	24/1	DK	
8	Reo Installation	Builder	24/1	GA	
Hold	Reinforcement Inspection by Builder	Builder	24/1	GA	
Witness	Check quality of formwork (ply/timber) used	Builder	24/1	GA	
9	Install set downs - Sign off	TF	24/1	DK	
10	Install sleeves	TF	24/1	DK	
11	Install cast-ins	TF	24/1	DK	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	24/1	DK	
13	Formwork Engineer inspection if required	TF	/	/	/
14	Rectify any Engineers comments	TF	/	/	/
15	Clean deck	TF	/	/	/
Hold	Formwork Inspection by Builder for Sign off	Builder	24/1	GA	
16	Concrete Pour		25/1	DK	

Comments

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South
Wales, 2747

25-Jan-2023



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	G
Element	Slab on Ground
Grid Reference	Pour 6 SOG
Drawings	
Drawing No	C1-05.01
Rev No	13
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection

Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Action
Formworkers to check column base is free from debris (Visual Check)	Inspection
Check surface finish is acceptable (Against drawings/specifications)	Inspection
Comments	Extra concrete in edge thickening

Photos







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

25/01/2023

Accepted By (client representative name)




Malcolm Pack


Signature

Date

25/01/2023

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP



ADCO

LGF Pour 7

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



- COREFILL 1M HIGH ALL BLOCK WALLS ADJACENT TO FORKLIFT PATH WITH N16 AT 400 CTS EACH WAY

SECTION 2

Mark Zabica ADCO CONSTRUCTIONS PTY LIMITED	TAFE IATC - Pour 7 LGF Inspection for Pour 07.07.22 GENERAL CORRESPONDE...	06/07/2022 ADCO CON-GCOR-002820
Khalil Zahedi NORTHROP ENGINEERS PTY LTD	RE: ADCO Con-GCOR-002820: TAFE IATC - Pour 7 L... EMAIL	07/07/2022 NE-EMAIL-000024
Khalil Zahedi NORTHROP ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	07/07/2022 NE-GCOR-000433
Mark Zabica ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... REQUEST FOR INFORMATION	09/09/2022 ADCO CON-RFI-001120
Khalil Zahedi NORTHROP ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	16/09/2022 NE-GCOR-000558
Matthew Olszewski ADCO CONSTRUCTIONS PTY LIMITED	Fwd: TAFE IATC - Pour 7 LGF Inspection for Pour 07.0... GENERAL CORRESPONDE...	05/10/2022 ADCO CON-GCOR-004055
George Awad ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	05/10/2022 ADCO CON-GCOR-004058
George Awad ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	12/10/2022 ADCO CON-GCOR-004187
Khalil Zahedi NORTHROP ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... RESPONSE TO RFI	12/10/2022 NE-RTRFI-000105
George Awad ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	12/10/2022 ADCO CON-GCOR-004193
Matthew Olszewski ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	14/10/2022 ADCO CON-GCOR-004241
Khalil Zahedi NORTHROP ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... RESPONSE TO RFI	14/10/2022 NE-RTRFI-000113
George Awad ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	25/10/2022 ADCO CON-GCOR-004401
Simon Brown ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	25/10/2022 ADCO CON-GCOR-004411
Jim Yu NORTHROP CONSULTING ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	25/10/2022 NORCON-GCOR-000124
Jim Yu NORTHROP CONSULTING ENGINEERS PTY LTD	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... RESPONSE TO RFI	25/10/2022 NORCON-RTRFI-000105
George Awad ADCO CONSTRUCTIONS PTY LIMITED	Re: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07... GENERAL CORRESPONDE...	28/10/2022 ADCO CON-GCOR-004482

(3547) TAFE NSW INSTITUTE OF APPLIED TECHNOLOGY
TAFE NSW
12-44 O'CONNELL ST
KINGSWOOD
NSW 2747 Australia



MAIL TYPE

MAIL NUMBER

REFERENCE NUMBER

Email

NE-EMAIL-000024

ADCO Con-GCOR-002820

RE: ADCO Con-GCOR-002820: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07.22

From

Khalil Zahedi - Northrop Engineers Pty Ltd

To

Mr Mark Zabica - ADCO CONSTRUCTIONS PTY LIMITED

Sent

Thursday, 7 July 2022 10:19:14 AM AEST (GMT +10:00)

Status

N/A

MESSAGE

Hi Mark,

Thank you for sending across these photos. Below are my comments:

- * Clean out all water and loose debris
- * Ensure correct cover to reinforcement is achieved and maintained throughout the pour
- * Provide additional photos for reo fixing along grid D and details for the PF3.

Additionally, moving forward can you please give us some more notice when reviewing photos in case you require rectification. If ADCO is planning morning pour, please send photos by morning or mid-day the day prior at the latest.

Khalil Zahedi
Structural Engineer

Northrop Consulting Engineers Pty Ltd
T 02 9241 4188
D 02 9156 3044
E KZahedi@northrop.com.au
L11, 345 George Street Sydney NSW 2000

https://urldefense.com/v3/__http://www.northrop.com.au__;!!Pcw1xXpF_ZUgpW-0!hqxdvW98vBuk49092rvJKnbhEMS4ubPGBShuWXpbOCko-br0FSext1LBFGibck8js_KZNCNTAn2Ts8u3fla0B6TbKR5Tpg_TlQ\$ [cid:image001.jpg@01D891E8.12A73DA0]<https://urldefense.com/v3/__http://www.northrop.com.au__;!!Pcw1xXpF_ZUgpW-0!hqxdvW98vBuk49092rvJKnbhEMS4ubPGBShuWXpbOCko-br0FSext1LBFGibck8js_KZNCNTAn2Ts8u3fla0B6TbKR5Tpg_TlQ\$ > [cid:image002.jpg@01D891E8.12A73DA0] <https://urldefense.com/v3/__https://www.linkedin.com/organization/484483/admin/updates__;!!Pcw1xXpF_ZUgpW-0!hqxdvW98vBuk49092rvJKnbhEMS4ubPGBShuWXpbOCko-br0FSext1LBFGibck8js_KZNCNTAn2Ts8u3fla0B6TbKR5iVB1n30\$ >

[cid:image003.png@01D891E8.12A73DA0]<https://urldefense.com/v3/__https://www.naidoc.org.au/__;!!Pcw1xXpF_ZUgpW-0!hqxdvW98vBuk49092rvJKnbhEMS4ubPGBShuWXpbOCko-br0FSext1LBFGibck8js_KZNCNTAn2Ts8u3fla0B6TbKR5HViv60A\$ >

From: Mark Zabica <auto-reply-au1@au.aconex.com>
Sent: Wednesday, 6 July 2022 5:12 PM
To: Khalil Zahedi <KZahedi@northrop.com.au>
Subject: ADCO Con-GCOR-002820: TAFE IATC - Pour 7 LGF Inspection for Pour 07.07.22
ACNXREF<Diy148rxbiofKTl2NhoY4>

You have received a new General Correspondence: ADCO Con-GCOR-002820 <<https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL&ID=1599594233&USERID=1477119398>>
Project:

TAFE IATC

Type:

General Correspondence

Mail Number:

ADCO Con-GCOR-002820

To:

Mr Robbie Stevens, Northrop Consulting Engineers Pty Ltd

Mr Jim Yu, Northrop Consulting Engineers Pty Ltd

Mrs Trudy Myers, Northrop Engineers Pty Ltd

Khalil Zahedi, Northrop Engineers Pty Ltd

Cc:

Mr George Awad, ADCO CONSTRUCTIONS PTY LIMITED

Mr Pierce Brennan, ADCO CONSTRUCTIONS PTY LIMITED

Mr Simon Brown, ADCO CONSTRUCTIONS PTY LIMITED

Mr Kieran Hill, ADCO CONSTRUCTIONS PTY LIMITED

Mr Matthew Olszewski, ADCO CONSTRUCTIONS PTY LIMITED

Robert Torchia, ADCO CONSTRUCTIONS PTY LIMITED

From:

M Zabica, ADCO CONSTRUCTIONS PTY LIMITED

Sent:

06/07/2022 5:11:39 PM AEST (GMT +10:00)

Status:

N/A

Subject:

TAFE IATC - Pour 7 LGF Inspection for Pour 07.07.22

Hi Jim/Khalil,

Please find attached inspection photos for Pour 7 LGF SOG intended to be poured tomorrow morning. The attached markup notes the area that we are pouring.

The attached images showcase the reinforcement details for the pour areas mentioned above.

Please provide your comments regarding the attached images in order to provide ADCO sufficient time to rectify, if necessary, and close out items.

Please do not hesitate to give me a call if you have any further enquiries.

Thanks,

MARK ZABICA

CADET

02 8437 5000

0424 483 001

LEVEL 2, 7-9 WEST STREET

NORTH SYDNEY NSW 2060

ADCOCONSTRUCT.COM.AU

This email is strictly confidential. If you are not the addressee indicated in this message (or responsible for delivery of the message to such person), you may not copy or deliver this message to anyone. In such case, you should destroy this message and notify us immediately. If you or your employer does not consent to email messages of this kind, please advise us immediately. ADCO does not guarantee the integrity of emails or attached files. The views or opinions expressed are the author's own and may not reflect the views or opinions of ADCO.

File Attachments

Photo 6-7-2022, 2 40 13 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594857)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594857>

Photo 6-7-2022, 2 43 31 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594858)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594858>

Photo 6-7-2022, 2 39 49 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594859)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594859>

Photo 6-7-2022, 2 42 19 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594860)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594860>

Photo 6-7-2022, 2 39 32 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594861)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594861>

Photo 6-7-2022, 2 42 38 pm.jpg <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594862)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594862>

220706 TAFE IATC - Concrete Pour Areas Comb (Completed Pours).pdf <[https://au1.aconex.com/Logon?](https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594863)

Action=View&ENTITY=MAIL_ATTACHMENT&ID=949133621944594863>

This is an automatic notification from Aconex<<http://www.aconex.com>> .

To reply to this message, hit the Reply button on your email program or view this Mail on

Aconex<<https://au1.aconex.com/Logon?Action=View&ENTITY=MAIL&ID=1599594233&USERID=1477119398>>. Do not edit the subject line.

Aconex<<http://www.aconex.com>>

Project success. Easy as Aconex.

This email is automatically generated by Aconex.

If you would like to turn off email messages, log into Aconex and edit your "Notifications" user preferences.

If you need assistance, please contact our Oracle Support.<<https://help.aconex.com/contact-us>>

Regards,

The Aconex Team

This email and any attachments are confidential, subject to copyright and may be privileged. No confidentiality or privilege is lost by an erroneous transmission. If you have received this email in error, please let us know by reply email and delete or destroy this email and all copies. If you are not the intended recipient of this email you must not disseminate, copy or use the information in it.

NOTES

Private Notes

Enter a new note

Comments against recipients

SECTION 3



ABN: 70 141 043 290
Director: Mark Lentini
Ph: +61 438 057 712
Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO CONSTRUCTIONS

Pour Location: LGF Pour 7

Prepared by: Munir H. Al-Baker

Pour Date: 2022.07.07

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

☒ Yes/No/ Not
required

Reinforcement independently
chaired

☒ Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.07.07

SECTION 4

TransForm

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: Box 7 S.O.G
GRIDS C-D 6-9

ITP No.

DATE:

SUPERVISOR:

28
7/7/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder			
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	7/7	DR	
2	DRAWING NUMBERS USED: A1950 REV 13 ST 05.01 REV 9	TF	7/7	DR	
3	Send highlighted drawings to office	TF	7/7	DR	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	7/7	DR	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	7/7	DR	
6	Clean area	TF	7/7	DR	
7	HANDOVER	TF	7/7	DR	
8	Reo Installation	Builder	7/7	RT	
Hold	Reinforcement Inspection by Builder	Builder	7/7	RT	
Witness	Check quality of formwork (ply/timber) used	Builder	7/7	RT	
9	Install set downs - Sign off	TF	7/7	DR	
10	Install sleeves	TF	7/7	DR	
11	Install cast-ins	TF	7/7	DR	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	7/7	DR	
13	Formwork Engineer inspection if required	TF	7/7	DR	
14	Rectify any Engineers comments	TF	7/7	DR	
15	Clean deck	TF	7/7	DR	
Hold	Formwork Inspection by Builder for Sign off	Builder	7/7	RT	
16	Concrete Pour		7/7	DR	

Comments

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South Wales, 2747

(7-Jul-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection
Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Action
Formworkers to check column base is free from debris (Visual Check)	Inspection

Check surface finish is acceptable (Against drawings/specifications)

Comments

Photos



Inspection

Electrical conduit raising, not braced properly




Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature



Date

7/07/2022

Accepted By (client representative name)

Robert Torchia


Signature




Date

7/07/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP



ADCO


LGF Pour 8

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6


SECTION 1

VERIFIER: TRUDY MYERS
JOB MANAGER: TRUDY MYERS
DESIGNED: TRUDY MYERS
DRAWN: ROBERT STEVENS



SHORING WALL 1, REFER DRAWING 02.05 FOR INFORMATION

SHORING WALL 2, REFER DRAWING 02.05 FOR INFORMATION



LOWER GROUND FLOOR SLAB PLAN - GRID A - C

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'_{c} = 32\text{MPa}$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP. POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ).
UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP. 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM INTERNAL RBBS TO BE AT A MAXIMUM 1200 CENTRES WITH 1N12 BOTTOM CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- DENOTES CONCRETE THICKNESS
- REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- DENOTES GRATED DRAIN
- DENOTES SPOON DRAIN
- DENOTES SAWN JOINT
- DENOTES DOWELLED JOINT
- DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S00 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- DENOTES ARMOURD DOWELLED JOINT
- DENOTES GALVANISED ARMOURD DOWELLED JOINT

DENOTES 100mm THICK UNBONDED TOPPING - SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
- PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB
- PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.

DENOTES FOR 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
- ALLOW FOR JOINTS IN GRANO TOPPING TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL EF	

STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 x 50K5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSBW AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHG	2H MAX CENTRES, 2 HOURS FIRE RATED, ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SC13	400 WC 181	
SC14	89 x 89 x 5.0 SHS	
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	460 UB 67.1	
W-SC2	100 x 100 x 6.0 SHS	

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE LIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERD	APPD	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	14.04.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	11.05.22
7	REVISED FOR CONSTRUCTION	RS	NB	TM	26.05.22

ARCHITECT

GRAY PUKSAND

CLIENT




PROJECT

TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE

STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID A-C

JOB NUMBER

S202025

DRAWING NUMBER

NE-ST-DWG-C1-05.00

DRAWING SHEET SIZE = A0

REVISION

7

FOR CONSTRUCTION

SECTION 2

(3547) TAFE NSW INSTITUTE OF APPLIED TECHNOLOGY

TAFE NSW
12-44 O'CONNELL ST
KINGSWOOD
NSW 2747 Australia



MAIL TYPE
Response to RFI

MAIL NUMBER
NE-RTRFI-000215

REFERENCE NUMBER
ADCO Con-RFI-001962

Re: TAFE IATC - SOG Photo Inspection

From Khalil Zahedi - Northrop Engineers Pty Ltd

To (2) Mr Mark Zabica - ADCO CONSTRUCTIONS PTY LIMITED
Mr George Awad - ADCO CONSTRUCTIONS PTY LIMITED

Cc (6) Robert Torchia - ADCO CONSTRUCTIONS PTY LIMITED
Mr Matthew Olszewski - ADCO CONSTRUCTIONS PTY LIMITED
Mr Kieran Hill - ADCO CONSTRUCTIONS PTY LIMITED
Malcolm Pack - ADCO CONSTRUCTIONS PTY LIMITED
Mr Jim Yu - Northrop Consulting Engineers Pty Ltd
Mrs Trudy Myers - Northrop Engineers Pty Ltd

Sent Thursday, 2 February 2023

MESSAGE


Hi Mark and George,

Mostly looks fine and follows our design intent with the exception of following items:


- 1) Mesh cut at the down location. Install 2N12, 600mm past the penetration



- 2) Cannot see photos of the pad footings PF3 shown below. Ensure these are placed.



3) The trench shown in section 2 above is not formed. Ensure this is rectified prior to pouring.



Item 2 and 3 are very important to rectify ASAP prior to pour.

Please rectify all the items and send photos for review and approval prior to pouring concrete. Ensure you:

- * clean out all the water and loose debris
- * Ensure correct cover to reinforcement is achieved and maintained throughout the pour
- * Ensure concrete is not placed from heights and vibrated as per the Australian standards.

Can you kindly include Trudy Myers in all future correspondence?

Regards

Khalil Zahedi

From: M Zabica

Sent: 01/02/2023 1:36:57 PM AEDT (GMT +11:00)

To: George Awad, Khalil Zahedi

Cc: Kieran Hill, Matthew Olszewski, Malcolm Pack, Robert Torchia, Mark Zabica

Mail Number: ADCO Con-GCOR-005645
Subject: Re: TAFE IATC - SOG Photo Inspection

Hi Khalil,

Please see attached photos for SOG Pour 8 for your review intended to be poured tomorrow.

Thanks,
MARK ZABICA
CADET

02 8437 5000
0424 483 001

LEVEL 2, 7-9 WEST STREET
NORTH SYDNEY NSW 2060
ADCOCONSTRUCT.COM.AU

This email is strictly confidential. If you are not the addressee indicated in this message (or responsible for delivery of the message to such person), you may not copy or deliver this message to anyone. In such case, you should destroy this message and notify us immediately. If you or your employer does not consent to email messages of this kind, please advise us immediately. ADCO does not guarantee the integrity of emails or attached files. The views or opinions expressed are the author's own and may not reflect the views or opinions of ADCO.

From: K Zahedi
Sent: 01/02/2023 8:43:34 AM AEDT (GMT +11:00)
To: George Awad
Cc: Kieran Hill, Matthew Olszewski, Malcolm Pack, Robert Torchia, Mark Zabica
Mail Number: NE-RTRFI-000213
Subject: Re: TAFE IATC - SOG Photo Inspection

Hi George,

We can review photos for this zone. Please send photos today for review to allow you time for rectification prior to tomorrow's pour.

Regards
Khalil Zahedi

From: G Awad
Sent: 31/01/2023 2:33:45 PM AEDT (GMT +11:00)
To: Khalil Zahedi
Cc: Kieran Hill, Matthew Olszewski, Malcolm Pack, Robert Torchia, Mark Zabica
Mail Number: ADCO Con-RFI-001962
Subject: TAFE IATC - SOG Photo Inspection

Hi Khalil,

As discussed over the phone earlier. we would like to conduct a photo inspection of the slab on ground to the southern outdoor workshop.

See attached markup of the SOG that we will be pouring on Thursday 2nd February.

Thank You,

George Awad

Project Engineer

02 8437 5000

0427 318 798

Level 2, 7-9 West Street

North Sydney NSW 2060

gawad@adcoconstruct.com.au

This email is strictly confidential. If you are not the addressee indicated in this message (or responsible for delivery of the message to such person), you may not copy or deliver this message to anyone. In such case, you should destroy this message and notify us immediately. If you or your employer does not consent to email messages of this kind, please advise us immediately. ADCO does not guarantee the integrity of emails or attached files. The views or opinions expressed are the author's own and may not reflect the views or opinions of ADCO.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

LGF pour 8 SE

Prepared by: M. Lentini

Pour Date: 02/02/2023

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR:~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 02/02/2023

Foreman / Supervisor: Munkhdemberel

Date: 02/02/2023

SECTION 4

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: LGF Pour 8

ITP No.

DATE:

SUPERVISOR:

86
2/2/2023
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	2/2	AS	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	2/2	DK	
2	DRAWING NUMBERS USED: A 1950 Rev 18 ST 05.00 Rev 7	TF	2/2	DK	
3	Send highlighted drawings to office	TF	2/2	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	2/2	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	2/2	DK	
6	Clean area	TF	2/2	DK	
7	HANDOVER	TF	2/2	DK	
8	Reo Installation	Builder	2/2	DK	
Hold	Reinforcement Inspection by Builder	Builder	2/2	DK	
Witness	Check quality of formwork (ply/timber) used	Builder	2/2	DK	
9	Install set downs - Sign off	TF	2/2	DK	
10	Install sleeves	TF	2/2	DK	
11	Install cast-ins	TF	2/2	DK	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	2/2	DK	
13	Formwork Engineer inspection if required	TF	1	1	
14	Rectify any Engineers comments	TF	1	1	
15	Clean deck	TF	1	1	
Hold	Formwork Inspection by Builder for Sign off	Builder			
16	Concrete Pour		2/2	DK	

Comments

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
First Ave,
Kingswood, NSW, 2747

2-Feb-2023



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2


Level/Location	LG
Element	Slab on Ground
Grid Reference	Slab on ground pour
Drawings	
Drawing No	NE-ST-DWG-C1-05.00
Rev No	7
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection


Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection
Check surface finish is acceptable (Against drawings/specifications)	Inspection
Comments	
Photos	





Authorisations**Client & Traino Group confirmation of inspection (where applicable)**

Traino Staff member	Khatu Dinh
Traino Staff signature	
Date	2/02/2023
Accepted By (client representative name)	Robert Torchia
Signature	
Date	2/02/2023

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP



ADCO


LGF Pour 9

Contents


Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1

VERIFIER: --
JOB MANAGER: TRUDY MYERS
DESIGNED: TRUDY MYERS
DRAWN: ROBERT STEVENS



SHORING WALL 2, REFER DRAWING 02.05 FOR INFORMATION



LOWER GROUND FLOOR SLAB PLAN - GRID A - C

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'_{c} = 32\text{MPa}$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP. POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ1).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP. 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM INTERNAL RBBS TO BE AT A MAXIMUM 1200 CENTRES WITH N12 BOTTOM CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- DENOTES CONCRETE THICKNESS
- REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- DENOTES GRATED DRAIN
- DENOTES SPOON DRAIN
- DENOTES SAWN JOINT
- DENOTES DOWELLED JOINT
- DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S00 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- DENOTES ARMOURD DOWELLED JOINT
- DENOTES GALVANISED ARMOURD DOWELLED JOINT

DENOTES 100mm THICK UNBONDED TOPPING - SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
- PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB
- PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.

DENOTES FOR 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
- ALLOW FOR JOINTS IN GRANO TOPPING TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF	

STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSBW AND GROUND FLUSH. REFER TO TYPICAL DETAIL
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHG	2H MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 110	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SC13	400 WC 181	
SC14	89 x 89 x 5.0 SHS	
SC15	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	460 UB 67.1	
W-SC2	100 x 100 x 6.0 SHS	

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE LIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERD	APPD	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	14.04.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	11.05.22
7	REVISED FOR CONSTRUCTION	RS	NB	TM	26.05.22

ARCHITECT

GRAY PUKSAND

CLIENT




PROJECT

TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE

STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID A-C

JOB NUMBER

S202025

DRAWING NUMBER

NE-ST-DWG-C1-05.00

DRAWING SHEET SIZE = A0

REVISION

7

FOR CONSTRUCTION

SECTION 2

Job No: 202025	Job Name: TAFE IATC	Date: 28.02.2023
--------------------------	-------------------------------	----------------------------

Site visit requested by: GEORGE AWAD	
Reason for visit:	Bleacher Stairs and SOG near civil sand pit

Bleacher Stair:

-
- GRANULITE TOPPING TO STAIRS
REFER ARCH DRAWINGS FOR DETAILS
- 121116.000
- 0.012 MBS-H1
MARK, HORIZONTAL WIDTH
- PROVIDE TWO HOT DIP GALVANIZED
DOWELS, 40MM LONG, AT 400MM C/C
BREAK ONE END
LOCATED MID-HEIGHT OF BEAM
- LOCATION OF FIRE RATED FLOOR
PENETRATION

- Site safety remains the responsibility of the builder.** Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

- General:


- Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

Signature:

Received: 28.02.2023

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

VERIFIER: --
JOB MANAGER: TRUDY MYERS
DESIGNED: TRUDY MYERS
DRAWN: ROBERT STEVENS




SHORING WALL 2, REFER DRAWING 02.05 FOR INFORMATION

5) DOWEL JOINT TO BE INSTALLED. INTERNATIVELY USE DRILL AND EPOXY. BARS SIZE AND SPACING TO MATCH DJ1 DETAILS.

4) DEJ NOT YET INSTALLED

3) Dowel not yet installed.



LOWER GROUND FLOOR SLAB PLAN - GRID A - C

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'_{c} = 32MPa$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP. POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ1).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP. 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM. INTERNAL RBBS TO BE AT A MAXIMUM 1200 CENTRES WITH 1N12 BOTTOM. CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

	DENOTES CONCRETE THICKNESS
	REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
	DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
	DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
	DENOTES GRATED DRAIN
	DENOTES SPOON DRAIN
	DENOTES SAWN JOINT
	DENOTES DOWELLED JOINT
	DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S00 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
	DENOTES ARMOURD DOWELLED JOINT
	DENOTES GALVANISED ARMOURD DOWELLED JOINT
	DENOTES 100mm THICK UNBONDED TOPPING - SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS. - PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB - PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.
	DENOTES FOR 30mm GRANOLITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS. - ALLOW FOR JOINTS IN GRANO TOPPING TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ. (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ. (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ. (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF	

STEEL COLUMN SCHEDULE			
MARK	SIZE	COMMENT(S)	
COLUMN			
SC1	400 WC 144 x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSBW AND GROUND FLUSH. REFER TO TYPICAL DETAIL.	
SC3	250 x 250 x 6.0 SHS	STUB COLUMN	
SC4	150 x 50 x 6.0 RHG	2H MAX CENTRES, 2 HOURS FIRE RATED, ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM	
SC5	310 UC 110		
SC6	200 x 200 x 9.0 SHS		
SC7	200 UC 46.2		
SC8	100 x 100 x 5.0 SHS		
SC9	150 x 150 x 6.0 SHS		
SC11	400 WC 144		
SC12	200 PFC		
SC13	400 WC 181		
SC14	89 x 89 x 5.0 SHS		
SC15	89 x 89 x 5.0 SHS		
SSC2	100 x 100 x 6.0 SHS		
W-SC1	460 UB 67.1		
W-SC2	100 x 100 x 6.0 SHS		

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE LIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERD	APPD	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	14.04.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	11.05.22
7	REVISED FOR CONSTRUCTION	RS	NB	TM	26.05.22

ARCHITECT

GRAY PUKSAND

CLIENT




PROJECT

TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE

STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID A-C

JOB NUMBER
S202025

DRAWING NUMBER
NE-ST-DWG-C1-05.00

DRAWING SHEET SIZE = A0 REVISION

7

FOR CONSTRUCTION

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

LGF Pour 9

Prepared by: M. Lentini

Pour Date: 01/03/2023

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR:~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 01/03/2023

Foreman / Supervisor: Munkhdemberel

Date: 01/03/2023

SECTION 4

TransForm

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: LGF Pour 9

ITP No.

DATE:

SUPERVISOR:

91
1/3/2023
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder			
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	1/3	DK	
2	DRAWING NUMBERS USED: A 1950 Rev 18 ST 05.00 Rev 7	TF	1/3	DK	
3	Send highlighted drawings to office	TF	1/3	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	1/3	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	1/3	DK	
6	Clean area	TF	1/3	DK	
7	HANDOVER	TF	1/3	DK	
8	Reo Installation	Builder	1/3	RT	
Hold	Reinforcement Inspection by Builder	Builder	1/3	RT	
Witness	Check quality of formwork (ply/timber) used	Builder	1/3	RT	
9	Install set downs - Sign off	TF	1/3	DK	
10	Install sleeves	TF	1/3	DK	
11	Install cast-ins	TF	1/3	DK	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	1/3	DK	
13	Formwork Engineer inspection if required	TF	1/3	DK	N/A
14	Rectify any Engineers comments	TF	1/3	DK	N/A
15	Clean deck	TF	1/3	DK	N/A
Hold	Formwork Inspection by Builder for Sign off	Builder			
16	Concrete Pour		1/3	DK	

Comments

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South
Wales, 2747

22-Feb-2023



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com


ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	Grid A-C/1-7
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection

Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Action
Formworkers to check column base is free from debris (Visual Check)	Inspection
Check surface finish is acceptable (Against drawings/specifications)	Inspection
Comments	Poured additional blockfill variation

Photos







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

A handwritten signature in black ink, appearing to be 'KD' or similar, written on a white background.

Date

1/03/2023

Accepted By (client representative name)

Robert Torchia


Signature


A handwritten signature in black ink, appearing to be 'RT' or similar, written on a white background.

Date

1/03/2023

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP



ADCO

LGF Pour 10

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1

SECTION 2

Job No: 202025	Job Name: TAFE IATC	Date: 14.03.2023
--------------------------	-------------------------------	----------------------------

Site visit requested by: GEORGE AWAD

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with the exception to the below items:

This architectural site plan shows a building complex with several yellow-highlighted areas. The plan includes various annotations such as 'ELEVATION OF EXISTING BUILDING', 'ELEVATION OF EXISTING BUILDING', 'ELEVATION OF EXISTING BUILDING', and 'ELEVATION OF EXISTING BUILDING'. It also features a north arrow, a scale bar, and a legend. The plan is divided into several sections, with the yellow-highlighted areas representing specific building components or zones. The plan is oriented with North at the top.

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 15.03.2023

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

LGF pour 10

Prepared by: M. Lentini

Pour Date: 21/03/2023

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 21/03/2023

Foreman / Supervisor: Munkhdemberel

Date: 21/03/2023

SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: LGF 10

ITP No.

DATE:

SUPERVISOR:

94
17/3/2023
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	17/03	RA	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	17/3	DK	
2	DRAWING NUMBERS USED: A 1950 Rev 18 ST 05.00 Rev 7 ST 05.01 Rev 13	TF	17/3	DK	
3	Send highlighted drawings to office	TF	17/3	DK	
4	Check Set-out for: - R.L. - Corner Point Location - Penetrations - Construction Joints	TF	17/3	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	17/3	DK	
6	Clean area	TF	17/3	DK	
7	HANDOVER	TF	17/3	DK	
8	Reo Installation	Builder	17/03	RA	
Hold	Reinforcement Inspection by Builder	Builder	17/03	RA	
Witness	Check quality of formwork (ply/timber) used	Builder	17/03	LG	
9	Install set downs - Sign off	TF	17/3	DK	
10	Install sleeves	TF	17/3	DK	
11	Install cast-ins	TF	17/3	DK	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	17/3	DK	
13	Formwork Engineer inspection if required	TF	17/3	DK	
14	Rectify any Engineers comments	TF	17/3	DK	
15	Clean deck	TF	17/3	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder			
16	Concrete Pour				

Comments

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South
Wales, 2747

21-Mar-2023



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com


ITP - Slab on Ground V2


Level/Location	LG
Element	Slab on Ground
Grid Reference	
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	


Activity	
Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection

Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection
Check surface finish is acceptable (Against drawings/specifications)	Inspection
Comments	Pouring 40MPa Footing and wall first then 32MPa SOG Braces were not taken off. Could not pass a trowel machine due to bracing. Left to only pole trowel slab.

Photos














Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member	Khatu Dinh
Traino Staff signature	
Date	21/03/2023
Accepted By (client representative name)	Robert Torchia
Signature	
Date	21/03/2023

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

LGF Pour 11

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



LOWER GROUND FLOOR SLAB PLAN - GRID A - C

SECTION 2

Job No: 202025	Job Name: TAFE IATC	Date: 04.04.2023
--------------------------	-------------------------------	----------------------------

Site visit requested by: GEORGE AWAD

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with the exception to the below items:



- 1) Install N16 Z-Bars bottom and N12 top Z-bars as per section 1 on drawings S02.12
- 2) Install N16 Z-Bars bottom and N12 top Z-bars as per section 1 on drawings S02.12
- 3) Install 3N12 bottom bars at three locations to trim the suspended slab since the back span is discontinuous due to the column block outs.
- 4) Finish installing reinforcement as various areas that were not completed yet
- 5) Finish installing the cast-in angles all around the grid.

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Signature:

Received: 04.04.2023

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.



GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

CONCRETE SLAB STRENGTH TO BE $f'c = 32MPa$.

SLAB ON GRADE TO BE 160mm THICK WITH SL92 MESH TOP, POURED ON 0.2mm POLYTHENE SHEETING OVER 50mm SAND BLINDING LAYER. SAWCUTS TO BE AT A MAXIMUM SPACING OF 4500mm IN BOTH DIRECTIONS FOR INTERNAL SLABS. EVERY FOURTH JOINT TO BE A DOWEL JOINT (DJ).

UNLESS DENOTED OTHERWISE, 120mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL92 MESH TOP. 150mm THICK WAFFLE SLABS TO BE REINFORCED WITH SL81 MESH TOP AND BOTTOM. INTERNAL RBBS TO BE AT A MAXIMUM 1200 CENTRES WITH N12 BOTTOM CAST SLABS ON 300mm DEEP WAFFLE PODS PLACED ON 0.2mm POLYTHENE SHEETING ON A NOMINAL LEVELING LAYER OF SAND.

WAFFLE SLAB TO BE DESIGNED IN ACCORDANCE WITH AS2870 FOR CLASS H1 SITE.

2-N12 x 1500 LONG TRIMMER BARS IN TOP AT ALL RE-ENTRANT CORNERS (TYPICAL).

PROVIDE 400 DEEP x 400 WIDE THICKENING TO ALL NON-LOAD BEARING BLOCK WALLS NSOP.

ALL FALLS AND STEPS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS & KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT & LOCATION.

REFER TO ARCHITECT'S DRAWINGS FOR SPOON DRAIN AND GRATED DRAIN EXTENT AND LOCATIONS.

REFER TO ARCHITECTURAL DRAWINGS FOR SLAB JOINT LOCATION AND SETOUT.

LEGEND

- 200 DENOTES CONCRETE THICKNESS
- CW1 REFER ARCHITECTURAL DRAWINGS FOR SETDOWN DIMENSION
- BW1 DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- GD DENOTES LOAD BEARING MASONRY WALL OVER AND UNDER
- SD DENOTES GRATED DRAIN
- SD DENOTES SPOON DRAIN
- SJ1 DENOTES SAWN JOINT
- DJ1 DENOTES DOWELLED JOINT
- DEJ DENOTES DOWELLED EXPANSION JOINT. REFER TO TYPICAL S00 DETAILS. PROVIDE DEJ AT ALL DOORWAYS AND OPENINGS
- ADJ1 DENOTES ARMoured DOWELLED JOINT
- GADJ1 DENOTES GALVANISED ARMoured DOWELLED JOINT
- 100mm THICK UNBONDED TOPPING - SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS.
- PROVIDE SL82 MESH TOP AND JOINT LOCATIONS TO MATCH BASE SLAB
- PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.
- 30mm GRANULITHIC TOPPING - REFER TO ARCHITECT FOR DETAILS.
- ALLOW FOR JOINTS IN GRAND TOPPING TO BE REFLECTED AT ALL BASE SLAB JOINT LOCATIONS

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL EF	

STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 x 50XS EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET MEM. CUSTOM BUILT. ALL PLATES TO BE F55W AND GROUP FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHG	2H MAX CENTRES, 2 HOURS FIRE RATED, ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 46.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SC13	400 WC 181	
SC14	89 x 89 x 5.0 SHS	
SC15	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	450 UB 67.1	
W-SC2	100 x 100 x 6.0 SHS	

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE LIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERD	APPD	DATE
2	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.02.22
3	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	04.03.22
4	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	25.03.22
5	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	14.04.22
6	RE-ISSUED FOR CONSTRUCTION	RS	NB	TM	11.05.22
7	REVISED FOR CONSTRUCTION	RS	NB	TM	26.05.22

ARCHITECT

GRAY PUKSAND

CLIENT




PROJECT

TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Sydney
Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 431 100



DRAWING TITLE

STRUCTURAL DRAWING
LOWER GROUND FLOOR
SLAB PLAN - GRID A-C

JOB NUMBER

S202025

DRAWING NUMBER

NE-ST-DWG-C1-05.00

DRAWING SHEET SIZE = A0

REVISION

7

LOWER GROUND FLOOR SLAB PLAN - GRID A - C

FOR CONSTRUCTION

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

Sandpit surround

Prepared by: M. Lentini

Pour Date: 14/04/2023

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 14/04/2023

Foreman / Supervisor: Munkhdemberel

Date: 14/04/2023

SECTION 4

Transform

Formwork Contractors

FORMWORK INGROUND WORKS INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: S.O.G. AROUND SAND PIT

ITP No.

DATE:

SUPERVISOR:

96

14/4/2023

DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	14/4	<i>[Signature]</i>	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	14/4	DK	
2	DRAWING NUMBERS USED: A1450 REV 18 ST 05.00 REV 7	TF	14/4	DK	
3	Send highlighted drawings to office	TF	14/4	DK	
4	Check Set-out for: - R.L - Corner Point Location - Penetrations - Construction Joints	TF	14/4	DK	
5	Check Formwork/Edge Boards for: - Plumb - Correctly Braced - Set Downs - To Approved Plans/Design - Notification to Client for Final Inspection	TF	14/4	DK	
6	Clean area	TF	14/4	DK	
7	HANDOVER	TF	14/4	DK	
8	Reo Installation	Builder	14/4	<i>[Signature]</i>	
Hold	Reinforcement Inspection by Builder	Builder	14/4	<i>[Signature]</i>	
Witness	Check quality of formwork (ply/timber) used	Builder	14/4	<i>[Signature]</i>	
9	Install set downs - Sign off	TF	14/4	DK	
10	Install sleeves	TF	14/4	DK	
11	Install cast-ins	TF	14/4	DK	
12	Sent ITP to office (projects@transformnsw.com.au)	TF	14/4	DK	
13	Formwork Engineer inspection if required	TF	14/4	DK	
14	Rectify any Engineers comments	TF	14/4	DK	
15	Clean deck	TF	14/4	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder	14/4	<i>[Signature]</i>	
16	Concrete Pour		14/4	DK	

Comments

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
First Ave,
Kingswood, NSW, 2747

13-Apr-2023



ABN: 79 638 084 554
ACN: 638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Slab on Ground V2

Level/Location	LG
Element	Slab on Ground
Grid Reference	SOG sandpit strip
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check Sub grade meets required Levels (Check builders QA)	Inspection
Check sub grade profile all footings & pads in correct position (Against drawings)	Inspection
Drawings used are current and dated, refer to drawing No's above (Check Drawing against transmittal)	Inspection
Check Column stubs are clean and bar in upright position (Against Drawings)	Inspection
Plastic Laid is lapped according to specification and tapped correctly (To specifications)	Inspection
Edgeboards are at correct height, plumb and level. New plywood is used to form edges. Joint types installed are as detailed on current drawing. (Against drawings/specifications)	Inspection
Inspect all joints and heights/ RL (Structure and concrete profile Drawings)	Inspection
Check plate dowels and dowel bars are upright, level and in correct position (Against drawings/specifications)	Inspection
Check reo chair sizes and available concrete cover once mesh and Reo installed (Against drawings Engineers Inspection)	Inspection
Pre pour check – Pump placing access, Vibrating / screeding equipment in good working order, removal of all debris/ loose material and free from water. Logbook required for all plant & machinery. (Deck is clean with no loose material and is free from water.)	Inspection
Check Slab RL's. Check Datum point current. Check profile of slab. (To specification and/or drawings.)	Inspection
Check delivered concrete is of correct grade. (To specification and/or drawings.)	Inspection

Ensure required concrete samples and tests are taken to assist Builder (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check curing compound applied. (To specification Safety Cure WB)	Inspection
Formworkers to check column base is free from debris (Visual Check)	Inspection
Check surface finish is acceptable (Against drawings/specifications)	Inspection
Comments	Informed ADCO Z bars are high

Photos











Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

KD

Date

14/04/2023

Accepted By (client representative name)

Robert Torchia

Signature	
Date	14/04/2023

SECTION 6



