

ADCO ITP Documentation

Trade Discipline: FRP



ADCO

UGF Pour 1

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



UPPER GROUND FLOOR SLAB PLAN - GRID C - I

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

ALL SLABS TO BE 160mm THICK AND POST-TENSIONED BY OTHERS, UNLESS NOTED OTHERWISE. POST-TENSIONING AND REINFORCEMENT RATES BY POST-TENSIONING CONTRACTOR. ALLOW FOR ADDITIONAL 5 KG/M3 FOR DIAGRAM REINFORCING FOR EACH PT SLAB.

CONCRETE SLAB STRENGTH TO BE $f'_{ck} = 40MPa$.

ALL FALLS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS, PLINTHS AND KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT AND LOCATION.

ALL DIMENSIONS NOTED ARE MINIMUM DIMENSIONS.

ALL EXTERNAL AREAS TO HAVE WATERPROOF MEMBRANE TO ARCHITECTS DETAIL.

ALL CONCRETE STAIRS TO HAVE 220 THICK THROAT THICKNESS, 220 THICK LANDINGS UNO.

FLOOR BOXES SHOWN INDICATIVELY ONLY. FINAL LOCATION, SIZE AND SET OUT TO ARCHITECTS DETAIL.

REFER TO ELEVATIONS FOR SECONDARY STEEL.

ALLOW FOR 3800PPC FASCIA (NON-STRUCTURAL) TO PERIMETER OF BUILDING. NOT SHOWN FOR CLARITY - REFER TO ARCH. DRAWINGS FOR EXTENT AND DETAILS.

POST-TENSIONING NOTES:

REFER TO POST-TENSIONING NOTES FOR DESIGN AND CONSTRUCTION ON DRAWING S00.11.

SLAB AND BEAM THICKNESSES INDICATED ON PLAN ARE FOR TENDER PURPOSES ONLY. FINAL DESIGN TO PT CONTRACTOR'S DETAIL.

P/A TO BE A MINIMUM OF 20MPa TO ALL EXTERNAL AREAS AND OPEN AIR PLANT ROOMS.

PT CONTRACTOR TO ALLOW FOR ALL TENDONS TO BE PAN STRESSED. NO EDGE STRESSING ALLOWED AT EXPOSED CONCRETE EDGES.

LEGEND

- 200 DENOTES CONCRETE THICKNESS
- 5000 X 1800W DENOTES CONCRETE BEAM DEPTH AND WIDTH
- 50 DENOTES SLAB STEP
- 50 DENOTES PENETRATION/VOID IN SLAB, PROVIDE TRIMMER BARS
- CL10 DENOTES REINFORCED CONCRETE COLUMN OVER
- CL10 DENOTES REINFORCED CONCRETE COLUMN UNDER
- CL1 DENOTES REINFORCED CONCRETE COLUMN OVER AND UNDER
- CW10 DENOTES LOAD BEARING CONCRETE WALL OVER
- CW10 DENOTES LOAD BEARING CONCRETE WALL UNDER
- CW1 DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- ESD0-L20 DENOTES TEMPORARY MOVEMENT JOINT. ALLOW FOR ANCON ESD0-L20 AT 350 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON HLD0-L30 AT 300 CTS (OR EQUIVALENT) IN BEAM LOCATIONS.
- MJ DENOTES MOVEMENT JOINT. ALLOW FOR ANCON DSD0-25 AT 500 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON DSD0-50 AT 300 CTS (OR EQUIVALENT) AT BEAM LOCATIONS.
- 100mm DENOTES AREA OF SLAB WITH 100mm THICK UNBONDED TOPPING SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS. PROVIDE SL91 MESH TOP AND JOINTS AT 3m CTS EACH WAY. PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.
- 30mm DENOTES AREA OF SLAB WITH 30mm GRANULITIC TOPPING. REFER TO ARCHITECT FOR DETAILS. PT CONTRACTOR TO PROVIDE ADDITIONAL SL92 MESH TO SLAB TO THROUGHOUT, AND DESIGN SLAB FOR A HIGH DEGREE OF CRACK CONTROL.

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ EF	
CW2	200	N16-200 VERT & N16-200 HORIZ EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL EF	
STEEL COLUMN SCHEDULE			
MARK	SIZE	COMMENT(S)	
COLUMN			
SC1	400 WC 14L x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSBW AND GROUND FLUSH. REFER TO TYPICAL DETAIL.	
SC3	250 x 250 x 6.0 SHS	STUB COLUMN	
SC4	150 x 50 x 6.0 RHS	2x MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM	
SC5	310 UC 118		
SC6	200 x 200 x 9.0 SHS		
SC7	200 UC 46.2		
SC8	100 x 100 x 5.0 SHS		
SC9	150 x 150 x 6.0 SHS		
SC10	89 x 89 x 6.0 SHS		
SC11	400 WC 14L		
SC12	200 PPC		
SSC1	89 x 89 x 5.0 SHS		
SSC2	100 x 100 x 6.0 SHS		
W-SC1	200 UC 46.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECTS DETAIL.	
W-SC2	100 x 100 x 6.0 SHS		
W-SC3	460 UB 67.1		

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERD	APPD	DATE
B	ISSUED FOR REVIEW	RS	TM		22.12.21
C	ISSUED FOR REVIEW	RS	TM		17.01.22
D	CDVC 2.1 ISSUE	GD	TM		19.01.22
E	ISSUED FOR INFORMATION	RS	TM		02.03.22
F	ISSUED FOR INFORMATION	RS	TM		04.03.22
G	CDVC 2.2 ISSUE	RS	TM		25.03.22

ARCHITECT

GRAY PUKSAND


CLIENT



PROJECT
TAFE NSW CONSTRUCTION CENTRE
OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE
STRUCTURAL DRAWING
UPPER GROUND FLOOR
SLAB PLAN - GRID C-I

JOB NUMBER	DRAWING NUMBER
S202025	NE-ST-DWG-C1-06.05
DRAWING SHEET SIZE	REVISION
A0	G

ISSUE FOR CDCV2.2

SECTION 2

IR01 INSPECTION REPORT

21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST

Form Reference	F49280.1
Owned By	Ronnie DeGuzman - rdeguzman@interspan.com.au (Interspan NSW)
Date	28/06/2022 18:32:11
Status	Submitted
Project Name	21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST
Project Reference	21170
Client Project Reference	ADCO CONSTRUCTIONS PTY LTD
Location	21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST

Drawing Ref	upper ground pour 1
-------------	---------------------

Post Tensioning Checklist

#	Check Item	Yes/No	Comments/ Tendons Affected
1	No. Strands	Yes	
2	Tendons	Yes	
3	Profiles	Yes	
4	Anti Burst	Yes	
5	Dead End Length	Yes	
6	Chairing	Yes	
7	Grout Hose	Yes	
8	Staples	Yes	

PT % Complete	100
---------------	-----

Conventional Reinforcement Checklist

#	Check Item	Yes/No	Comments
1	No Bars/ Size	Yes	
2	Cover (Internal/ External)	Yes	
3	Laps	Yes	
4	Trimmers	Yes	
5	Chairs	Yes	
6	Shear (including punching shear)	Yes	

Bottom Rebar Percentage Complete %	100
------------------------------------	-----

Top Rebar Percentage Complete %	98
---------------------------------	----

General Checklist

#	Check Item	Yes/ No	Comments
1	Formwork	No	
2	Cleanliness	No	
3	Scabbling	No	
4	Support	No	
5	Starters (from previous pour)	No	
6	Metal Deck Alignment	No	
7	Hydrophilic Strip / Slip Joint	No	
8	All cast in pipes and conduits are per GA.	Yes	

Items requiring actions

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
1	1	Ancon Connectors	to correct position of ancon on beams	Wrong Height		
2	2	Trimmer Bars	on pipes			
3	3	Bottom Reinforcement	around pero			
4	4	Top Reinforcement	to complete top reo as per mark up			

Images

#1




[28/06/2022 18:34:02](#)

Other remarks (attach any photos here)

Images



[28/06/2022 18:35:45](#)



[28/06/2022 18:35:45](#)



[28/06/2022 18:35:45](#)

Signed by Inspector

Inspecting Engineer



Ronnie DeGuzman -
rdeguzman@interspan.com.au
(Interspan NSW)

28/06/2022 18:35:57

Inspecting Engineer Contact

Ronnie De Guzman - rdeguzman@interspan.com.au

Note:

Formwork dimension, setout and alignment are confirmed by others. Changes of conventional to metal decking must have prior approval. Cast in pipes/ conduit must not be placed around transfer columns, near support columns or transfer beams without approval from design engineer. Ensure construction joint detailing includes sufficient scabbling of concrete surface. All Stressing Pan Reinforcements and Trimmers are to be installed. Refer to Interspan's drawing 001 for details. Unless organised otherwise, an initial stress must be applied to the concrete slab at 24 hours - pending crush test results per General Notes Interspan Drawing 001. For any advice or queries, please call Interspan Office on 02 9313 1700

Builder Sign Off On Inspection Performed

Planned pour date:

29/06/2022

Signatures

#	Check Item	Client Rep	Leading Hand
1	Report	 M.O (Interspan NSW) 28/06/2022 18:37:04	

The client by signing the above, indicates that the issues will be corrected in accordance with this report and the approved drawings and any attached instructions prior to concrete pour.

Form Location

21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST

SECTION 3



ABN: 70 141 043 290
Director: Mark Lentini
Ph: +61 438 057 712
Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC Principal Contractor: ADCO CONSTRUCTIONS
KINGSWOOD
Pour Location: UGF Pour 1, SW 1 LBF-UGF Prepared by: Munir H. Demberi
Pour Date: 2022 06 29

Check/Inspections Required	Please Circle	Comments
Subcontractor is working from the latest drawings & documentation	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Reinforcement installed as documented, or as engineers instructions	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Cover is adequate as per structural engineers design	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Minimum lap / splice requirements achieved	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Bar caps placed over vertical reinforcements elements	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Items on engineers inspection closed out prior to concrete pour	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	
Noted defects / incomplete works closed out prior to concrete pour	<input checked="" type="radio"/> Yes / <input type="radio"/> No / <input type="radio"/> Not required	

Mesh over deep beam sections as
per project requirements

☒ Yes/No/ Not
required

Reinforcement independently
chaired

☒ Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:

Two handwritten signatures in blue ink. The top signature is a stylized 'R' with a horizontal line. The bottom signature is a more complex, cursive signature.

Date: 2022.06.29

SECTION 4

TransForm

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: UGF POUR 1

ITP No.

DATE:

SUPERVISOR:

23
29/6/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	29/6	RT	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	29/6	DK	
2	DRAWING NUMBERS USED: A 1960 REV 4 INPT 21170 REV C	TF	29/6	DK	
3	Send highlighted drawings to office	TF	29/6	DK	
4	Setout beams, columns, etc.	TF	29/6	DK	
5	Install frames	TF	29/6	DK	
6	Install fall protection as per SWMS	TF	29/6	DK	
Witness	Check quality of formwork (ply/timber) used	Builder			
7	Install beams soffit	TF	29/6	DK	
8	Install beam sheet pattern (only if required)	TF	29/6	DK	
9	Install deck soffit	TF	29/6	DK	
10	Install deck sheet pattern (only if required)	TF	29/6	DK	
11	Install edge boards	TF	29/6	DK	
12	Clean deck	TF	29/6	DK	
13	Check all setout for above items	TF	29/6	DK	
14	HANDOVER	TF	29/6	DK	
15	Reo Installation	Builder	29/6	RT	
Hold	Reinforcement Inspection	Builder	29/6	RT	
16	Install set downs - Sign off	TF	29/6	DK	
17	Install sleeves	TF	29/6	DK	
18	Install cast-ins	TF	29/6	DK	
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	29/6	DK	
20	Sent ITP to office (projects@transformnsw.com.au)	TF	29/6	DK	
Witness	Formwork Engineer inspection	TF	28/6	DK	
21	Rectify any Engineers comments	TF	28/6	DK	
22	Clean deck	TF	29/6	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder	29/6	RT	
	Concrete Pour	Builder	29/6	RT	

Comments

Formwork Inspection Report

Address: TAFE KINGSWOOD

Job No: 222087

Client TRANSFORM

Date/Time: 28/06/2022

Element(s): UPPER GROUND POUR 1

Formwork system: CONVENTIONAL/FARESIN

Pour rate: AS PER BELOW
NOTES AND 1m/hr
FOR WALL

Reference Drawings: AS PER SDC DESIGN PACKAGE

This inspection has been performed in accordance with **AS3610 - Formwork for Concrete** and **AS1720 - Timber Structures Code**. Under the condition any required rectification works have been completed to a satisfactory standard, and approved by the formwork supervisor, we confirm the formwork system supporting the element(s) stated herein have been installed in accordance with the relevant Australian Standards.

All parties involved to abide by the following engineering notes:

1. Do not mound concrete unless noted otherwise;
2. All beams should be poured prior to slab panels;
3. Ensure F14 plywood with EWPA testing used as a minimum;
4. This report is valid for 2 business days from date and time of this report;
5. Ensure all U-head Jacks are checked and tightened prior to pour;
6. All props when used in system or conventionally to be plumb and tightened;
7. Slabs & Beams $\geq 400\text{mm}$ deep to be poured in 300-400mm increments unless noted otherwise;
8. All conventional and proprietary systems to be installed in accordance with manufacturer's specifications;
9. Once Formwork elements have been inspected, it is client's responsibility to ensure no unauthorised alterations to formwork unless otherwise noted on page 2 of this report;
10. This report is only valid for the structural formwork components. Other elements such as access ways, handrails, scaffold and stair forms are excluded unless noted otherwise;
11. Rectification works (if any) noted on page 2 require the formwork supervisor/foreman to sign off as completed prior to loading of the system;
12. This report is validated for visually accessible areas at the time of inspection;
13. Client is responsible to ensure all material used onsite is in good working condition;
14. All formwork material is based on visual assessment only;
15. This report shall not be construed as relieving any other party of their responsibilities or contractual obligations;
16. This formwork report is valid for all formwork components above natural ground level. All ground conditions and appropriate compactions to be the responsibility of the principal contractor who has to provide appropriate certification to ensure ground conditions will sustain all formwork loads imposed during construction.

Engineer MICHEL SLEIMAN

Formwork supervisor: DANIEL KOS

Qualifications: B.E (STR), M.I.E (AUST)

Rectification works completed: YES

Signature:



Signature:



Date

29/6/2022

Formwork Inspection Report

Horizontal Elements		
Items	Condition	Remarks & Works Required
Base Plates	OK	
Frame Spacing	OK	
Frame Extensions	OK	
Frame Bracing	OK	
Bearer Size & Spacing	OK	
Joist Size & Spacing	OK	
Prop Spacing	OK	
Prop Bracing	OK	
Eccentric Loading	OK	
Prop Inclination	OK	
Frame Condition	OK	
Plywood Spans	OK	
Metal Formwork (I.e Bondek)	N/A	
Back propping		ENSURE ALL THE JACKS ARE TIGHTENED AND CENTRED
Number	Propping %	Work Required
Level:		
Level:		
Level:		
Level:		

Additional Notes:

Vertical Elements (Walls and columns)		
Items	Condition	Remarks & Works Required
Wall Bracing		
Plywood Fixing		
Ties For Wall		
Soldier Spacing		
Waler Spacing		
Wall Kicker Plate		
Prop Spacing		

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South Wales, 2747

(29-Jun-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	UG
Element	Suspended Slab
Grid Reference	
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	Yes
4 Day	Yes
7 Day	No
28 Day	Yes
56 Day	No
Other	
Activity	

Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)

Inspection

Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)

Inspection

Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)

Inspection

Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)

Inspection

Ensure required concrete samples and tests are taken (To specification)

Inspection

Check suitable method of placement and vibration. (Visual Check)

Inspection

Check required surface finish. (Against drawings/specifications)

Inspection

Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)

Action

Comments

Steel is 10mm higher than finished floor level Toby box steel 15mm high Step down to 20 mil too high Formworker will have to jackhammer around setdown and repair as discussed with Rob the foreman from ADCO

Photos





Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

29/06/2022

Accepted By (client representative name)

Robert Torchia

Signature


A handwritten signature in black ink, appearing to be 'Robert Torchia', written over a horizontal line.


Date

29/06/2022

SECTION 6











ADCO ITP Documentation

Trade Discipline: FRP



ADCO

UGF Pour 2

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



- PROVIDE VAPOUR PROOF BARRIER TO UNDERSIDE OF SLAB
POURED ON GROUND

S202025 | NE-S1-DWG-C1-00

SECTION 2

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
5	5	Top Reinforcement	to complete reo as per mark up			

Other remarks (attach any photos here)

Images



[29/08/2022 16:19:38](#)



[29/08/2022 16:19:39](#)



[29/08/2022 16:19:39](#)

Signed by Inspector

Inspecting Engineer



Ronnie DeGuzman -
rdeguzman@interspan.com.au
(Interspan NSW)

29/08/2022 16:19:46

Inspecting Engineer Contact

Ronnie De Guzman - rdeguzman@interspan.com.au

Note:

Formwork dimension, setout and alignment are confirmed by others. Changes of conventional to metal decking must have prior approval. Cast in pipes/ conduit must not be placed around transfer columns, near support columns or transfer beams without approval from design engineer. Ensure construction joint detailing includes sufficient scabbling of concrete surface. All Stressing Pan Reinforcements and Trimmers are to be installed. Refer to Interspan's drawing 001 for details. Unless organised otherwise, an initial stress must be applied to the concrete slab at 24 hours - pending crush test results per General Notes Interspan Drawing 001. For any advice or queries, please call Interspan Office on 02 9313 1700

Builder Sign Off On Inspection Performed

Planned pour date:

30/08/2022

Signatures

#	Check Item	Client Rep	Leading Hand
1	Report	 M.O (Interspan NSW) 29/08/2022 16:20:08	

The client by signing the above, indicates that the issues will be corrected in accordance with this report and the approved drawings and any attached instructions prior to concrete pour.

Form Location

Upper Ground Pour 2 - 121

IR01 INSPECTION REPORT

Level 1 Pour 2 - 221

Form Reference	F49280.9
Owned By	Ronnie DeGuzman - rdeguzman@interspan.com.au (Interspan NSW)
Date	07/11/2022 08:01:34
Status	Submitted
Project Name	21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST
Project Reference	21170
Client Project Reference	ADCO CONSTRUCTIONS PTY LTD
Location	Level 1 Pour 2 - 221

Drawing Ref	121 rev B
-------------	-----------

Post Tensioning Checklist

#	Check Item	Yes/No	Comments/ Tendons Affected
1	No. Strands	Yes	
2	Tendons	Yes	
3	Profiles	Yes	
4	Anti Burst	Yes	
5	Dead End Length	Yes	
6	Chairing	Yes	
7	Grout Hose	Yes	
8	Staples	Yes	

PT % Complete	100
---------------	-----

Conventional Reinforcement Checklist

#	Check Item	Yes/No	Comments
1	No Bars/ Size	Yes	
2	Cover (Internal/ External)	Yes	
3	Laps	Yes	
4	Trimmers	Yes	
5	Chairs	Yes	
6	Shear (including punching shear)	Yes	

Bottom Rebar Percentage Complete %	98
------------------------------------	----

Top Rebar Percentage Complete %	95
---------------------------------	----

General Checklist

#	Check Item	Yes/ No	Comments
1	Formwork	No	
2	Cleanliness	No	
3	Scabbling	Yes	
4	Support	No	
5	Starters (from previous pour)	Yes	
6	Metal Deck Alignment	No	
7	Hydrophilic Strip / Slip Joint	Yes	
8	All cast in pipes and conduits are per GA.	Yes	

Items requiring actions

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
1	1	Bottom Reinforcement	to be completed as per mark up			
2	2	Top Reinforcement	too short top reo on beam grid H			
3	3	Top Reinforcement	extra bars on column grid H/9			
4	4	Top Reinforcement	to complete top reo as per mark up			

Other remarks (attach any photos here)

Images



[07/11/2022 08:04:45](#)



[07/11/2022 08:04:51](#)



[07/11/2022 08:05:02](#)

Signed by Inspector

Inspecting Engineer



Ronnie DeGuzman -
rdeguzman@interspan.com.au
(Interspan NSW)

07/11/2022 09:51:04

Inspecting Engineer Contact

Ronnie De Guzman - rdeguzman@interspan.com.au

Note:


Formwork dimension, setout and alignment are confirmed by others. Changes of conventional to metal decking must have prior approval. Cast in pipes/ conduit must not be placed around transfer columns, near support columns or transfer beams without approval from design engineer. Ensure construction joint detailing includes sufficient scabbling of concrete surface. All Stressing Pan Reinforcements and Trimmers are to be installed. Refer to Interspan's drawing 001 for details. Unless organised otherwise, an initial stress must be applied to the concrete slab at 24 hours - pending crush test results per General Notes Interspan Drawing 001. For any advice or queries, please call Interspan Office on 02 9313 1700

Builder Sign Off On Inspection Performed

Planned pour date:

08/11/2022

Signatures

#	Check Item	Client Rep	Leading Hand
1	Report	 G.Awad (Interspan NSW) 07/11/2022 09:51:23	

The client by signing the above, indicates that the issues will be corrected in accordance with this report and the approved drawings and any attached instructions prior to concrete pour.

Form Location

Level 1 Pour 2 - 221

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: Kingswood IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

UGF Pour 2 & 4

Prepared by: M. Lentini

Pour Date: 12/11/2022

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

ACOR: Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

Yes / No /

Not required

Reinforcement independently
chaired

Yes / No /

Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out:

Foreman / Supervisor: Munkhdemberel

Date: 12/11/22

SECTION 4

TransForm

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: UGF POOL 2 & 4

ITP No.

DATE:

SUPERVISOR:

42

29/8/2022

DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	29/8	RT	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	29/8	DK	
2	DRAWING NUMBERS USED:	TF	29/8	DK	
3	Send highlighted drawings to office	TF	29/8	DK	
4	Setout beams, columns, etc.	TF	29/8	DK	
5	Install frames	TF	29/8	DK	
6	Install fall protection as per SWMS	TF	29/8	DK	
Witness	Check quality of formwork (ply/timber) used	Builder			
7	Install beams soffit	TF	29/8	DK	
8	Install beam sheet pattern (only if required)	TF	29/8	DK	
9	Install deck soffit	TF	29/8	DK	
10	Install deck sheet pattern (only if required)	TF	29/8	DK	
11	Install edge boards	TF	29/8	DK	
12	Clean deck	TF	29/8	DK	
13	Check all setout for above items	TF	29/8	DK	
14	HANDOVER	TF	29/8	DK	
15	Reo Installation	Builder	29/8	RT	
Hold	Reinforcement Inspection	Builder	29/8	RT	
16	Install set downs - Sign off	TF	29/8	DK	
17	Install sleeves	TF	29/8	DK	2/4
18	Install cast-ins	TF	1	1	1
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	29/8	DK	
20	Sent ITP to office (projects@transformnsw.com.au)	TF	30/8	DK	
Witness	Formwork Engineer inspection	TF	29/8	DK	
21	Rectify any Engineers comments	TF	29/8	DK	
22	Clean deck	TF	29/8	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder			
	Concrete Pour	Builder	29/8	RT	

Comments

BD Medbury Consulting Engineer Pty Ltd

Consulting Structural & Civil Engineer
A.B.N. 86 159 811 980

FORMWORK STRUCTURAL CERTIFICATE & RECORD OF INSPECTION

Project: Kingwood Tafe

Level: V6 F Area: Pow 2 & 4

Date: 29/8/22

This is to certify that the Pressure = Conventional formwork for the above project has been inspected and is considered to be structurally adequate to support the design loads in accordance with the relevant Australian standards including AS 3610: *Formwork for Concrete*.

The inspection is visual only, and no responsibility can be, or is taken for defects in workmanship, or components not immediately visible, or accessible, during the inspection.

The following items were included in the inspection:

ITEM	CONDITION	WORK REQUIRED
Base plates	✓	
Frame spacing	✓	
Frame bracing	✓	
Frame extensions	✓	
Bearer size and spacing	✓	
Joist size and spacing	✓	
Prop spacing	✓	
Prop bracing	✓	
Eccentric loading	✓	
Prop inclination	✓	
Timber condition		<u>Used</u>
Steel condition	✓	
Nails in plates as required		<u>See Note</u>
Columns framing	<u>N.A.</u>	
Columns bracing	<u>N.A.</u>	
Plywood Fixing	✓	

Comments

Formwork will be structurally adequate for concrete load as per AS3610 subject to completion of items noted.

Bryan Medbury
Certifying Engineer's Name

BD
Signature



Formwork Inspection Report

Address: TAFE KINGSWOOD Job No: 222087

Client: TRANSFORM

Date/Time: 07/11/2022 Element(s): UPPER GROUND POUR 2B

Formwork system: CONVENTIONAL Pour rate: AS PER NOTES

Reference Drawings: AS PER SDC DESIGN

This inspection has been performed in accordance with **AS3610 - Formwork for Concrete** and **AS1720 - Timber Structures Code**. Under the condition any required rectification works have been completed to a satisfactory standard, and approved by the formwork supervisor, we confirm the formwork system supporting the element(s) stated herein have been installed in accordance with the relevant Australian Standards.

All parties involved to abide by the following engineering notes:

1. Do not mound concrete unless noted otherwise;
2. All beams should be poured prior to slab panels;
3. Ensure F14 plywood with EWPA testing used as a minimum;
4. This report is valid for 2 business days from date and time of this report;
5. Ensure all U-head Jacks are checked and tightened prior to pour;
6. All props when used in system or conventionally to be plumb and tightened;
7. Slabs & Beams $\geq 400\text{mm}$ deep to be poured in 300-400mm increments unless noted otherwise;
8. All conventional and proprietary systems to be installed in accordance with manufacturer's specifications;
9. Once Formwork elements have been inspected, it is client's responsibility to ensure no unauthorised alterations to formwork unless otherwise noted on page 2 of this report;
10. This report is only valid for the structural formwork components. Other elements such as access ways, handrails, scaffold and stair forms are excluded unless noted otherwise;
11. Rectification works (if any) noted on page 2 require the formwork supervisor/foreman to sign off as completed prior to loading of the system;
12. This report is validated for visually accessible areas at the time of inspection;
13. Client is responsible to ensure all material used onsite is in good working condition;
14. All formwork material is based on visual assessment only;
15. This report shall not be construed as relieving any other party of their responsibilities or contractual obligations;
16. This formwork report is valid for all formwork components above natural ground level. All ground conditions and appropriate compactions to be the responsibility of the principal contractor who has to provide appropriate certification to ensure ground conditions will sustain all formwork loads imposed during construction.

Engineer: MICHEL SLEIMAN Formwork supervisor: _____

Qualifications: B.E (STR), M.I.E (AUST) Rectification works completed: _____

Signature:  Signature: _____ Date: _____



Formwork Inspection Report

Horizontal Elements		
Items	Condition	Remarks & Works Required
Base Plates	OK	
Frame Spacing	OK	
Frame Extensions	OK	
Frame Bracing	OK	
Bearer Size & Spacing	OK	
Joist Size & Spacing	OK	
Prop Spacing	OK	
Prop Bracing	OK	
Eccentric Loading	OK	
Prop Inclination	OK	
Frame Condition	OK	
Plywood Spans	OK	
Metal Formwork (I.e Bondek)	OK	
Back propping		
Number	Propping %	Work Required
Level:		
Level:		
Level:		
Level:		

Additional Notes:

Vertical Elements (Walls and columns)		
Items	Condition	Remarks & Works Required
Wall Bracing		
Plywood Fixing		
Ties For Wall		
Soldier Spacing		
Waler Spacing		
Wall Kicker Plate		
Prop Spacing		

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(30-Aug-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	UG
Element	Suspended Slab
Grid Reference	Pour 4 & 2a- Grid C-I
Drawings	
Drawing No	ST-DWG-C1.06.05
Rev No	6
Drawing No	AR-DWG-A1960
Rev No	7
Concrete Test Requirement	
1 Day	Yes
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)

Inspection

Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)

Inspection

Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)

Inspection

Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)

Inspection

Ensure required concrete samples and tests are taken (To specification)

Inspection

Check suitable method of placement and vibration. (Visual Check)

Inspection

Check required surface finish. (Against drawings/specifications)

Inspection

Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)


Action

Comments

Deck left dirty, will leave a stain in the slab Peno mesh exposed Damaged Formwork tables on slab ADCO informed TGA to give fall to floor waste- not shown on plan No top mesh provided in some area of the beams Formworkers stripping legs early, Timbers have dropped Formwork blowout, poorly braced

Photos







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

30/08/2022

Accepted By (client representative name)


Robert Torchia

Signature

A handwritten signature in black ink, appearing to read 'Robert Torchia', written over a horizontal line.

Date

30/08/2022



Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

8/11/2022

Accepted By (client representative name)

Robert Torchia

Signature


Date

8/11/2022

SECTION 6









ADCO ITP Documentation

Trade Discipline: FRP




ADCO

UGF Pour 3

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



UPPER GROUND FLOOR SLAB PLAN - GRID C - I

GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

ALL SLABS TO BE 160mm THICK AND POST-TENSIONED BY OTHERS, UNLESS NOTED OTHERWISE. POST-TENSIONING AND REINFORCEMENT RATES BY POST-TENSIONING CONTRACTOR. ALLOW FOR ADDITIONAL 5 KG/M³ FOR DIAGRAM REINFORCING FOR EACH PT SLAB.

CONCRETE SLAB STRENGTH TO BE f_{ck} = 40MPa.

ALL FALLS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS, PLINTHS AND KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT AND LOCATION.

ALL DIMENSIONS NOTED ARE MINIMUM DIMENSIONS.

ALL EXTERNAL AREAS TO HAVE WATERPROOF MEMBRANE TO ARCHITECTS DETAIL.

ALL CONCRETE STAIRS TO HAVE 220 THICK THROAT THICKNESS, 220 THICK LANDINGS UNO.

FLOOR BOXES SHOWN INDICATIVELY ONLY. FINAL LOCATION, SIZE AND SET OUT TO ARCHITECTS DETAIL.

REFER TO ELEVATIONS FOR SECONDARY STEEL.

ALLOW FOR 380PPC FASCIA (NON-STRUCTURAL) TO PERIMETER OF BUILDING. NOT SHOWN FOR CLARITY - REFER TO ARCH. DRAWINGS FOR EXTENT AND DETAILS.

POST-TENSIONING NOTES:

REFER TO POST-TENSIONING NOTES FOR DESIGN AND CONSTRUCTION ON DRAWING S00.11.

SLAB AND BEAM THICKNESSES INDICATED ON PLAN ARE FOR TENDER PURPOSES ONLY. FINAL DESIGN TO PT CONTRACTOR'S DETAIL.

P/A TO BE A MINIMUM OF 20MPa TO ALL EXTERNAL AREAS AND OPEN AIR PLANT ROOMS.

PT CONTRACTOR TO ALLOW FOR ALL TENDONS TO BE PAN STRESSED. NO EDGE STRESSING ALLOWED AT EXPOSED CONCRETE EDGES.

LEGEND

- 200 DENOTES CONCRETE THICKNESS
- 5000 X 1800W DENOTES CONCRETE BEAM DEPTH AND WIDTH
- 50 DENOTES SLAB STEP
- 50 DENOTES PENETRATION/VOID IN SLAB, PROVIDE TRIMMER BARS
- CL10 DENOTES REINFORCED CONCRETE COLUMN OVER
- CL10 DENOTES REINFORCED CONCRETE COLUMN UNDER
- CL1 DENOTES REINFORCED CONCRETE COLUMN OVER AND UNDER
- CW10 DENOTES LOAD BEARING CONCRETE WALL OVER
- CW10 DENOTES LOAD BEARING CONCRETE WALL UNDER
- CW1 DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- TMJ DENOTES TEMPORARY MOVEMENT JOINT. ALLOW FOR ANCON ESDD-L20 AT 350 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON HLD-L30 AT 300 CTS (OR EQUIVALENT) IN BEAM LOCATIONS.
- MJ DENOTES MOVEMENT JOINT. ALLOW FOR ANCON DSD-25 AT 500 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON DSD-50 AT 300 CTS (OR EQUIVALENT) AT BEAM LOCATIONS.
- DENOTES AREA OF SLAB WITH 100mm THICK UNBONDED TOPPING SLAB TO EXTERNAL SLAB - REFER TO ARCHITECT FOR DETAILS. PROVIDE SL91 MESH TOP AND JOINTS AT 3m CTS EACH WAY. PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.
- DENOTES AREA OF SLAB WITH 30mm GRANULITE TOPPING. REFER TO ARCHITECT FOR DETAILS. PT CONTRACTOR TO PROVIDE ADDITIONAL SL92 MESH TO SLAB TO THROUGHOUT, AND DESIGN SLAB FOR A HIGH DEGREE OF CRACK CONTROL.

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ. (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ. (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ. (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL. EF	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL. EF	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL. EF	
STEEL COLUMN SCHEDULE			
MARK	SIZE	COMMENT(S)	
COLUMN			
SC1	400 WC 14L x 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSBW AND GROUND FLUSH. REFER TO TYPICAL DETAIL.	
SC3	250 x 250 x 6.0 SHS	STUB COLUMN	
SC4	150 x 50 x 6.0 RHS	2x MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM	
SC5	310 UC 118		
SC6	200 x 200 x 9.0 SHS		
SC7	200 UC 46.2		
SC8	100 x 100 x 5.0 SHS		
SC9	150 x 150 x 6.0 SHS		
SC10	89 x 89 x 6.0 SHS		
SC11	400 WC 14L		
SC12	200 PPC		
SSC1	89 x 89 x 5.0 SHS		
SSC2	100 x 100 x 6.0 SHS		
W-SC1	200 UC 46.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECTS DETAIL.	
W-SC2	100 x 100 x 6.0 SHS		
W-SC3	460 UB 67.1		

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SETOUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. DRAWINGS OR SITE WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERO	APP'D	DATE
B	ISSUED FOR REVIEW	RS	TM		22.12.21
C	ISSUED FOR REVIEW	RS	TM		17.01.22
D	CDVC 2.1 ISSUE	GD	TM		19.01.22
E	ISSUED FOR INFORMATION	RS	TM		02.03.22
F	ISSUED FOR INFORMATION	RS	TM		04.03.22
G	CDVC 2.2 ISSUE	RS	TM		25.03.22

ARCHITECT

GRAY PUKSAND


CLIENT



PROJECT
TAFE NSW CONSTRUCTION CENTRE
OF EXCELLENCE
12-44 O'CONNELL ST,
KINGSWOOD NSW 2747



Level 11, 345 George Street, Sydney, N.S.W. 2000
Ph (02) 9241 4188 Email: sydney@northrop.com.au
ABN 81 004 433 100



DRAWING TITLE
STRUCTURAL DRAWING
UPPER GROUND FLOOR
SLAB PLAN - GRID C-I

JOB NUMBER	DRAWING NUMBER
S202025	NE-ST-DWG-C1-06.05
DRAWING SHEET SIZE	REVISION
A0	G

ISSUE FOR CDCV2.2

SECTION 2

IR01 INSPECTION REPORT

Upper Ground Pour 3 - 131

Form Reference	F49280.2
Owned By	Ronnie DeGuzman - rdeguzman@interspan.com.au (Interspan NSW)
Date	08/07/2022 13:10:21
Status	Submitted
Project Name	21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST
Project Reference	21170
Client Project Reference	ADCO CONSTRUCTIONS PTY LTD
Location	Upper Ground Pour 3 - 131

Drawing Ref	131 rev C
-------------	-----------

Post Tensioning Checklist

#	Check Item	Yes/No	Comments/ Tendons Affected
1	No. Strands	Yes	
2	Tendons	Yes	
3	Profiles	Yes	
4	Anti Burst	Yes	
5	Dead End Length	Yes	
6	Chairing	Yes	
7	Grout Hose	Yes	
8	Staples	Yes	

PT % Complete	98
---------------	----

Conventional Reinforcement Checklist

#	Check Item	Yes/No	Comments
1	No Bars/ Size	Yes	
2	Cover (Internal/ External)	Yes	
3	Laps	Yes	
4	Trimmers	Yes	
5	Chairs	Yes	
6	Shear (including punching shear)	Yes	

Bottom Rebar Percentage Complete %	98
------------------------------------	----

Top Rebar Percentage Complete %	98
---------------------------------	----

General Checklist

#	Check Item	Yes/ No	Comments
1	Formwork	No	
2	Cleanliness	No	
3	Scabbling	No	
4	Support	No	
5	Starters (from previous pour)	No	
6	Metal Deck Alignment	No	
7	Hydrophilic Strip / Slip Joint	No	
8	All cast in pipes and conduits are per GA.	Yes	

Items requiring actions

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
1	1	Chairing	tendons between grid 3 to 4			
2	2	Bottom Reinforcement, Top Reinforcement	missing 25n12 near grid E/2 to 3			
3	3	U Bars	on ancon as per detail for TMJ			
4	4	Trimmer Bars	on floor boxes			

Other remarks (attach any photos here)

Images



[08/07/2022 13:13:33](#)



[08/07/2022 13:13:43](#)



[08/07/2022 13:13:56](#)

Signed by Inspector

Inspecting Engineer



Ronnie DeGuzman -
rdeguzman@interspan.com.au
(Interspan NSW)

08/07/2022 13:14:05

Inspecting Engineer Contact

Ronnie De Guzman - rdeguzman@interspan.com.au

Note:

Formwork dimension, setout and alignment are confirmed by others. Changes of conventional to metal decking must have prior approval. Cast in pipes/ conduit must not be placed around transfer columns, near support columns or transfer beams without approval from design engineer. Ensure construction joint detailing includes sufficient scabbling of concrete surface. All Stressing Pan Reinforcements and Trimmers are to be installed. Refer to Interspan's drawing 001 for details. Unless organised otherwise, an initial stress must be applied to the concrete slab at 24 hours - pending crush test results per General Notes Interspan Drawing 001. For any advice or queries, please call Interspan Office on 02 9313 1700

Builder Sign Off On Inspection Performed

Planned pour date:

09/07/2022

Signatures

#	Check Item	Client Rep	Leading Hand
1	Report	 M.O (Interspan NSW) 08/07/2022 13:14:21	

The client by signing the above, indicates that the issues will be corrected in accordance with this report and the approved drawings and any attached instructions prior to concrete pour.

Form Location

Upper Ground Pour 3 - 131

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: TAFE IATC
KINGSWOOD

Principal Contractor: ADCO CONSTRUCTIONS

Pour Location: UGF Pour?

Prepared by: Munhdemberel

Pour Date: 2022.07.09

Check/Inspections Required

Please Circle

Comments

Subcontractor is working from the latest drawings & documentation

Yes/No/ Not required

Reinforcement installed as documented, or as engineers instructions

Yes/No/ Not required

Cover is adequate as per structural engineers design

Yes/No/ Not required

Minimum lap / splice requirements achieved

Yes/No/ Not required

Bar caps placed over vertical reinforcements elements

Yes/No/ Not required

Items on engineers inspection closed out prior to concrete pour

Yes/No/ Not required

Noted defects / incomplete works closed out prior to concrete pour

Yes/No/ Not required

Mesh over deep beam sections as
per project requirements

Yes/No/ Not
required

Reinforcement independently
chaired

Yes/No/ Not
required

Checklist Closed Out:

Foreman / Supervisor:



Date: 2022.02.09

SECTION 4

TransForm

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: UGF POUR 3

ITP No.

DATE:

SUPERVISOR:

29
8/7/2022
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	8/7	RT	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	8/7	DK	
2	DRAWING NUMBERS USED: A1960 REV 5 INPT2170/130 REV B	TF	8/7	DK	
3	Send highlighted drawings to office	TF	8/7	DK	
4	Setout beams, columns, etc.	TF	8/7	DK	
5	Install frames	TF	8/7	DK	
6	Install fall protection as per SWMS	TF	8/7	DK	
Witness	Check quality of formwork (ply/timber) used	Builder	8/7	RT	
7	Install beams soffit	TF	8/7	DK	
8	Install beam sheet pattern (only if required)	TF	8/7	DK	N/A
9	Install deck soffit	TF	8/7	DK	
10	Install deck sheet pattern (only if required)	TF	/	/	/
11	Install edge boards	TF	8/7	DK	
12	Clean deck	TF	8/7	DK	
13	Check all setout for above items	TF	8/7	DK	
14	HANDOVER	TF	8/7	DK	
15	Reo Installation	Builder	8/7	RT	
Hold	Reinforcement Inspection	Builder	8/7		
16	Install set downs - Sign off	TF	8/7	DK	
17	Install sleeves	TF	/	/	/
18	Install cast-ins	TF	/	/	/
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	8/7	DK	
20	Sent ITP to office (projects@transformsw.com.au)	TF	8/7	DK	
Witness	Formwork Engineer inspection	TF	8/7	DK	
21	Rectify any Engineers comments	TF	8/7	DK	
22	Clean deck	TF	8/7	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder	8/7	RT	
	Concrete Pour	Builder	9/7	RT	

Comments

Formwork Inspection Report

Address: TAFE - 12 O CONNELL STREET, KINGSWOOD

Job No: 222087

Client: TRANSFORM

Date/Time: 08/07/2022

Element(s): UPPER GROUND POUR 3

Formwork system: CONVENTIONAL + FARESIN

Pour rate: AS PER BELOW

Reference Drawings: TF-1403-0102 REV 2

This inspection has been performed in accordance with **AS3610 - Formwork for Concrete** and **AS1720 - Timber Structures Code**. Under the condition any required rectification works have been completed to a satisfactory standard, and approved by the formwork supervisor, we confirm the formwork system supporting the element(s) stated herein have been installed in accordance with the relevant Australian Standards.

All parties involved to abide by the following engineering notes:

1. Do not mound concrete unless noted otherwise;
2. All beams should be poured prior to slab panels;
3. Ensure F14 plywood with EWPA testing used as a minimum;
4. This report is valid for 2 business days from date and time of this report;
5. Ensure all U-head Jacks are checked and tightened prior to pour;
6. All props when used in system or conventionally to be plumb and tightened;
7. Slabs & Beams \geq 400mm deep to be poured in 300-400mm increments unless noted otherwise;
8. All conventional and proprietary systems to be installed in accordance with manufacturer's specifications;
9. Once Formwork elements have been inspected, it is client's responsibility to ensure no unauthorised alterations to formwork unless otherwise noted on page 2 of this report;
10. This report is only valid for the structural formwork components. Other elements such as access ways, handrails, scaffold and stair forms are excluded unless noted otherwise;
11. Rectification works (if any) noted on page 2 require the formwork supervisor/foreman to sign off as completed prior to loading of the system;
12. This report is validated for visually accessible areas at the time of inspection;
13. Client is responsible to ensure all material used onsite is in good working condition;
14. All formwork material is based on visual assessment only;
15. This report shall not be construed as relieving any other party of their responsibilities or contractual obligations;
16. This formwork report is valid for all formwork components above natural ground level. All ground conditions and appropriate compactions to be the responsibility of the principal contractor who has to provide appropriate certification to ensure ground conditions will sustain all formwork loads imposed during construction.

Engineer: SESSINE MAHFOUD

Formwork supervisor: DANIEL KOS

Qualifications: BE(STRUCT), MIEAUST

Rectification works completed: YES

Signature: 

Signature: 

Date: 8/7/2022

Formwork Inspection Report

Horizontal Elements			
Items	Condition	Remarks & Works Required	
Base Plates	OK		
Frame Spacing	OK		
Frame Extensions	OK		
Frame Bracing	OK		
Bearer Size & Spacing	OK		
Joist Size & Spacing	OK		
Prop Spacing	OK		
Prop Bracing	OK	INSTALL BRACES AROUND THE CORE WALLS	
Eccentric Loading	OK		
Prop Inclination	OK		
Frame Condition	OK		
Plywood Spans	OK		
Metal Formwork (I.e Bondek)	OK		
Back propping			
Number	Propping %	Work Required	Number of Levels required for Back propping:
Level: UPG	100		
Level:			
Level:			
Level:			

Additional Notes:

Vertical Elements (Walls and columns)		
Items	Condition	Remarks & Works Required
Wall Bracing		
Plywood Fixing		
Ties For Wall		
Soldier Spacing		
Waler Spacing		
Wall Kicker Plate		
Prop Spacing		

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(9-Jul-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	UG
Element	Suspended Slab
Grid Reference	Pour 3
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	1x 2day test
Activity	

Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)

Inspection

Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)

Inspection

Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)

Inspection

Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)

Inspection

Ensure required concrete samples and tests are taken (To specification)

Inspection

Check suitable method of placement and vibration. (Visual Check)

Inspection

Check required surface finish. (Against drawings/specifications)

Inspection

Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)

Action

Comments

Formwork 40-50mm high on both sides

Photos





Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

9/07/2022

Accepted By (client representative name)


Robert Torchia

Signature

Date

9/07/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

UGF Pour 4

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



GENERAL NOTES:

FOR STRUCTURAL SPECIFICATIONS REFER TO DRAWINGS S00.11 AND S00.12.

ALL SLABS TO BE 160mm THICK AND POST-TENSIONED BY OTHERS, UNLESS NOTED OTHERWISE. POST-TENSIONING AND REINFORCEMENT RATES BY POST-TENSIONING CONTRACTOR. ALLOW FOR ADDITIONAL 5 KG/M3 FOR DIAGRAM REINFORCING FOR EACH PT SLAB.

CONCRETE SLAB STRENGTH TO BE $f'_{ck} = 40\text{MPa}$.

ALL FALLS TO ARCHITECT'S DETAILS.

NON-STRUCTURAL HOBBS, PLINTHS AND KERBS ARE NOT SHOWN, REFER TO ARCHITECT'S DRAWINGS FOR EXTENT AND LOCATION.

ALL DIMENSIONS NOTED ARE MINIMUM DIMENSIONS.

ALL EXTERNAL AREAS TO HAVE WATERPROOF MEMBRANE TO ARCHITECTS DETAIL.

ALL CONCRETE STAIRS TO HAVE 220 THICK THROAT THICKNESS, 220 THICK LANDINGS UNO.

FLOOR BOXES SHOWN INDICATIVELY ONLY. FINAL LOCATION, SIZE AND SET OUT TO ARCHITECTS DETAIL.

REFER TO ELEVATIONS FOR SECONDARY STEEL.

ALLOW FOR 3800PFC FASCIA (NON-STRUCTURAL) TO PERIMETER OF BUILDING. NOT SHOWN FOR CLARITY- REFER TO ARCH. DRAWINGS FOR EXTENT AND DETAILS.

POST-TENSIONING NOTES:

REFER TO POST-TENSIONING NOTES FOR DESIGN AND CONSTRUCTION ON DRAWING S00.11.

SLAB AND BEAM THICKNESSES INDICATED ON PLAN ARE FOR TENDER PURPOSES ONLY. FINAL DESIGN TO PT CONTRACTOR'S DETAIL.

P/A TO BE A MINIMUM OF 2.0MPa TO ALL EXTERNAL AREAS AND OPEN AIR PLANT ROOMS.

PT CONTRACTOR TO ALLOW FOR ALL TENDONS TO BE PAN STRESSED. NO EDGE STRESSING ALLOWED AT EXPOSED CONCRETE EDGES.

LEGEND

- DENOTES CONCRETE THICKNESS
- DENOTES CONCRETE BEAM DEPTH AND WIDTH
- DENOTES SLAB STEP
- DENOTES PENETRATION/VOID IN SLAB, PROVIDE TRIMMER BARS
- DENOTES REINFORCED CONCRETE COLUMN OVER
- DENOTES REINFORCED CONCRETE COLUMN UNDER
- DENOTES REINFORCED CONCRETE COLUMN OVER AND UNDER
- DENOTES LOAD BEARING CONCRETE WALL OVER
- DENOTES LOAD BEARING CONCRETE WALL UNDER
- DENOTES LOAD BEARING CONCRETE WALL OVER AND UNDER
- DENOTES TEMPORARY MOVEMENT JOINT. ALLOW FOR ANCON ESDD-L20 AT 350 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON HLDD-L30 AT 300 CTS (OR EQUIVALENT) IN BEAM LOCATIONS.
- DENOTES MOVEMENT JOINT. ALLOW FOR ANCON DSDD-25 AT 500 CTS (OR EQUIVALENT) IN SLAB LOCATIONS. ALLOW FOR ANCON DSDD-50 AT 300 CTS (OR EQUIVALENT) AT BEAM LOCATIONS.
- DENOTES AREA OF SLAB WITH 100mm THICK UNBONDED TOPPING SLAB TO EXTERNAL MESH - REFER TO ARCHITECT FOR DETAILS. PROVIDE SL91 MESH TOP AND JOINTS AT 3m CTS EACH WAY. PROVIDE 2 LAYERS OF POLYTHENE BETWEEN BASE SLAB AND UNDERSIDE OF TOPPING SLAB.
- DENOTES AREA OF SLAB WITH 90mm GRANOLITHIC TOPPING. REFER TO ARCHITECT FOR DETAILS. PT CONTRACTOR TO PROVIDE ADDITIONAL SL92 MESH TO SLAB TO THROUGHOUT, AND DESIGN SLAB FOR A HIGH DEGREE OF CRACK CONTROL.

WALL SCHEDULE			
MARK	THICKNESS	COMMENT(S)	
CONCRETE			
CW1	250	N20-200 VERT & N20-200 HORIZ. EF.	
CW2	200	N16-200 VERT & N16-200 HORIZ. EF.	
CORE-FILLED BLOCK			
BW1	190	PROVIDE N16-200 VERT & N12-200 HORIZ. (CENTRAL TO WALL)	
BW2	190	PROVIDE N16-200 VERT & N12-400 HORIZ. (CENTRAL TO WALL)	
BW3	190	PROVIDE N16-200 VERT & N16-200 HORIZ. (CENTRAL TO WALL)	
RETAINING WALL			
RW1	290	CORE FILLED, N16-200 VERTICAL, N16-200 HORIZONTAL	
RW2	190	CORE FILLED, N20-200 VERTICAL, N16-400 HORIZONTAL	
RW3	190	CORE FILLED, N16-200 VERTICAL, N16-400 HORIZONTAL	
RW4	250	N16-200 VERTICAL, N12-200 HORIZONTAL EF.	
RW5	250	N20-150 VERTICAL, N20-200 HORIZONTAL EF.	
RW6	250	N20-150 VERTICAL, N16-200 HORIZONTAL EF.	

STEEL COLUMN SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144, 50MS EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSWB AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC3	250 x 250 x 6.0 SHS	STUB COLUMN
SC4	150 x 50 x 6.0 RHS	2x MAX CENTRES, 2 HOURS FIRE RATED. ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM.
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	
SC7	200 UC 66.2	
SC8	100 x 100 x 5.0 SHS	
SC9	150 x 150 x 5.0 SHS	
SC10	89 x 89 x 6.0 SHS	
SC11	400 WC 144	
SC12	200 PFC	
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
W-SC1	200 UC 66.2	STEEL COLUMN TO BE 2 HR FIRE RATED TO ARCHITECTS DETAIL.
W-SC2	100 x 100 x 6.0 SHS	
W-SC3	460 UB 67.1	

DRAWINGS NOT TO BE USED FOR CONSTRUCTION UNLESS VERIFICATION SIGNATURE HAS BEEN ADDED. THE COPYRIGHT OF THIS DRAWING REMAINS WITH NORTHROP CONSULTING ENGINEERS PTY LTD. ALL SET OUT TO ARCHITECT'S DRAWINGS. DIMENSIONS TO BE VERIFIED WITH ARCHITECT AND BUILDER BEFORE COMMENCING WORK. NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE VARIABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSFERRED ELECTRONICALLY.

REV	DESCRIPTION	ISSD	VERO	APPD	DATE
B	ISSUED FOR REVIEW	RS	TM		22.12.21
C	ISSUED FOR REVIEW	RS	TM		17.01.22
D	CDVC 2.1 ISSUE	GD	TM		19.01.22
E	ISSUED FOR INFORMATION	RS	TM		02.03.22
F	ISSUED FOR INFORMATION	RS	TM		04.03.22
G	CDVC 2.2 ISSUE	RS	TM		25.03.22

ARCHITECT

GRAY PUKSAND

CLIENT

NSW TAFE

PROJECT

TAFE NSW CONSTRUCTION CENTRE OF EXCELLENCE

12-44 O'CONNELL ST, KINGSWOOD NSW 2747

NORTHROP

Sydney

Level 11, 345 George Street, Sydney, N.S.W. 2000

Ph: (02) 9241 4188 Email: sydney@northrop.com.au

ABN 81 004 433 100

DRAWING TITLE

STRUCTURAL DRAWING

UPPER GROUND FLOOR

SLAB PLAN - GRID C-I

JOB NUMBER

S202025

DRAWING NUMBER

NE-ST-DWG-C1-06.05

DRAWING SHEET SIZE = A0

REVISION

G

ISSUE FOR CDCV2.2

SECTION 2

IR01 INSPECTION REPORT

Upper Ground Pour 4 - 141

Form Reference	F49280.6
Owned By	Ronnie DeGuzman - rdeguzman@interspan.com.au (Interspan NSW)
Date	29/08/2022 16:20:18
Status	Submitted
Project Name	21170 TAFE KINGSWOOD - 12-44 O'CONNELL ST
Project Reference	21170
Client Project Reference	ADCO CONSTRUCTIONS PTY LTD
Location	Upper Ground Pour 4 - 141

Drawing Ref	141 rev A
-------------	-----------

Post Tensioning Checklist

#	Check Item	Yes/No	Comments/ Tendons Affected
1	No. Strands	Yes	
2	Tendons	Yes	
3	Profiles	Yes	
4	Anti Burst	Yes	
5	Dead End Length	Yes	
6	Chairing	Yes	
7	Grout Hose	Yes	
8	Staples	Yes	

PT % Complete	100
---------------	-----

Conventional Reinforcement Checklist

#	Check Item	Yes/No	Comments
1	No Bars/ Size	Yes	
2	Cover (Internal/ External)	Yes	
3	Laps	Yes	
4	Trimmers	Yes	
5	Chairs	Yes	
6	Shear (including punching shear)	Yes	

Bottom Rebar Percentage Complete %	98
------------------------------------	----

Top Rebar Percentage Complete %	95
---------------------------------	----

General Checklist

#	Check Item	Yes/ No	Comments
1	Formwork	Yes	
2	Cleanliness	Yes	
3	Scabbling	Yes	
4	Support	Yes	
5	Starters (from previous pour)	Yes	
6	Metal Deck Alignment	Yes	
7	Hydrophilic Strip / Slip Joint	No	
8	All cast in pipes and conduits are per GA.	Yes	

Items requiring actions

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
1	1	Other Answer:Set up pans				
2	2	Ancon Connectors	reo around ancon. missing u bars but agreed to use as installed by design engineer			

#	Item Number	Description	Comments	Issue	Reference Type	Reference ID
3	3	Bottom Reinforcement, Top Reinforcement	near lift wall to be completed			
4	4	Bottom Reinforcement, Top Reinforcement	to install remaining top reo as per mark up			

Other remarks (attach any photos here)

Images



[29/08/2022 16:23:49](#)



[29/08/2022 16:23:50](#)



[29/08/2022 16:23:50](#)

Signed by Inspector

Inspecting Engineer



Ronnie DeGuzman -
rdeguzman@interspan.com.au
(Interspan NSW)

29/08/2022 16:23:57

Inspecting Engineer Contact	Ronnie De Guzman - rdeguzman@interspan.com.au
-----------------------------	---

Note:

Formwork dimension, setout and alignment are confirmed by others. Changes of conventional to metal decking must have prior approval. Cast in pipes/ conduit must not be placed around transfer columns, near support columns or transfer beams without approval from design engineer. Ensure construction joint detailing includes sufficient scabbling of concrete surface. All Stressing Pan Reinforcements and Trimmers are to be installed. Refer to Interspan's drawing 001 for details. Unless organised otherwise, an initial stress must be applied to the concrete slab at 24 hours - pending crush test results per General Notes Interspan Drawing 001. For any advice or queries, please call Interspan Office on 02 9313 1700

Builder Sign Off On Inspection Performed

Planned pour date:	30/08/2022
--------------------	------------

Signatures

#	Check Item	Client Rep	Leading Hand
1	Report	 M.O (Interspan NSW) 29/08/2022 16:24:14	

The client by signing the above, indicates that the issues will be corrected in accordance with this report and the approved drawings and any attached instructions prior to concrete pour.

Form Location	Upper Ground Pour 4 - 141
---------------	---------------------------

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: Kingswood IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

UGF Pour 2 & 4

Prepared by: M. Lentini

Pour Date: 12/11/2022

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR~~: Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

Yes / No /

Not required

Reinforcement independently
chaired

Yes / No /

Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out:

Foreman / Supervisor: Munkhdemberel

Date: 12/11/22

SECTION 4

TransForm

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: UGF POOL 2 & 4

ITP No.

DATE:

SUPERVISOR:

42

29/8/2022

DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	29/8	RT	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	29/8	DK	
2	DRAWING NUMBERS USED:	TF	29/8	DK	
3	Send highlighted drawings to office	TF	29/8	DK	
4	Setout beams, columns, etc.	TF	29/8	DK	
5	Install frames	TF	29/8	DK	
6	Install fall protection as per SWMS	TF	29/8	DK	
Witness	Check quality of formwork (ply/timber) used	Builder			
7	Install beams soffit	TF	29/8	DK	
8	Install beam sheet pattern (only if required)	TF	29/8	DK	
9	Install deck soffit	TF	29/8	DK	
10	Install deck sheet pattern (only if required)	TF	29/8	DK	
11	Install edge boards	TF	29/8	DK	
12	Clean deck	TF	29/8	DK	
13	Check all setout for above items	TF	29/8	DK	
14	HANDOVER	TF	29/8	DK	
15	Reo Installation	Builder	29/8	RT	
Hold	Reinforcement Inspection	Builder	29/8	RT	
16	Install set downs - Sign off	TF	29/8	DK	
17	Install sleeves	TF	29/8	DK	2/4
18	Install cast-ins	TF	1	1	1
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	29/8	DK	
20	Sent ITP to office (projects@transformnsw.com.au)	TF	30/8	DK	
Witness	Formwork Engineer inspection	TF	29/8	DK	
21	Rectify any Engineers comments	TF	29/8	DK	
22	Clean deck	TF	29/8	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder			
	Concrete Pour	Builder	29/8	RT	

Comments



Formwork Inspection Report

Address: TAFE NSW 1 ATC KINGSWOOD

Job No: 222087

Client TRANSFORM FORMWORK CONTRACTORS P/L

Date/Time: 29/08/22 04:20PM Element(s): UPPER GROUND FLOOR POUR 4

Formwork system: CONVENTIONAL & FARESIN

Pour rate: AS PER BELOW

Reference Drawings: AS PER DESIGN PACKAGE

This inspection has been performed in accordance with **AS3610 - Formwork for Concrete** and **AS1720 - Timber Structures Code**. Under the condition any required rectification works have been completed to a satisfactory standard, and approved by the formwork supervisor, we confirm the formwork system supporting the element(s) stated herein have been installed in accordance with the relevant Australian Standards.

All parties involved to abide by the following engineering notes:

1. Do not mound concrete unless noted otherwise;
2. All beams should be poured prior to slab panels;
3. Ensure F14 plywood with EWPA testing used as a minimum;
4. This report is valid for 2 business days from date and time of this report;
5. Ensure all U-head Jacks are checked and tightened prior to pour;
6. All props when used in system or conventionally to be plumb and tightened;
7. Slabs & Beams $\geq 400\text{mm}$ deep to be poured in 300-400mm increments unless noted otherwise;
8. All conventional and proprietary systems to be installed in accordance with manufacturer's specifications;
9. Once Formwork elements have been inspected, it is client's responsibility to ensure no unauthorised alterations to formwork unless otherwise noted on page 2 of this report;
10. This report is only valid for the structural formwork components. Other elements such as access ways, handrails, scaffold and stair forms are excluded unless noted otherwise;
11. Rectification works (if any) noted on page 2 require the formwork supervisor/foreman to sign off as completed prior to loading of the system;
12. This report is validated for visually accessible areas at the time of inspection;
13. Client is responsible to ensure all material used onsite is in good working condition;
14. All formwork material is based on visual assessment only;
15. This report shall not be construed as relieving any other party of their responsibilities or contractual obligations;
16. This formwork report is valid for all formwork components above natural ground level. All ground conditions and appropriate compactions to be the responsibility of the principal contractor who has to provide appropriate certification to ensure ground conditions will sustain all formwork loads imposed during construction.

Engineer MOHAMMED AL TAMIMI

Formwork supervisor:

DANIEL KES

Qualifications: B.E (STRUC), MIE AUST

Rectification works completed:

YES

Signature:

Signature:

Date

30/8/2022

ABN: 17 643 779 855

Head Office:

Shop 1, 143-147 Parramatta Road,
Concord, NSW 2137

Contact:

Ph: +61 2 8397 6500

E-mail: info@esgconsult.com.au

Web: www.esgconsult.com.au

ABN: 17 643 779 855

Page 1 / 2

Formwork Inspection Report

Horizontal Elements		
Items	Condition	Remarks & Works Required
Base Plates	OK	
Frame Spacing	-	ENSURE TO PROP THE MID SPAN OF THE SYSTEM USING ALU PROPS 350
Frame Extensions	OK	
Frame Bracing	OK	
Bearer Size & Spacing	-	REFER TO THE MARKUP
Jolst Size & Spacing	-	REFER TO THE MARKUP ALSO PROP AROUND THE COLUMNS
Prop Spacing	-	REFER TO THE MARKUP
Prop Bracing	OK	
Eccentric Loading	OK	
Prop Inclination	OK	ENSURE PROPS ARE PLUMBED PRIOR TO POUR
Frame Condition	OK	
Plywood Spans	OK	
Metal Formwork (I.e Bondek)	OK	
Back propping		
Number	Propping %	Work Required
Level: UPPER GF	100 %	
Level: SOG		
Level:		
Level:		

Additional Notes:

Vertical Elements (Walls and columns)		
Items	Condition	Remarks & Works Required
Wall Bracing		
Plywood Fixing		
Ties For Wall		
Soldier Spacing		
Waler Spacing		
Wall Kicker Plate		
Prop Spacing		

ABN: 17 643 779 855

Head Office:
Shop 1, 143-147 Parramatta Road,
Concord, NSW 2137

Contact:
Ph: +61 2 8397 6500
E-mail: info@esgconsult.com.au

Web: www.esgconsult.com.au
ABN: 17 643 779 855
Page 2 / 2

BD Medbury Consulting Engineer Pty Ltd

Consulting Structural & Civil Engineer
A.B.N. 86 159 811 980

FORMWORK STRUCTURAL CERTIFICATE & RECORD OF INSPECTION

Project: Kingwood Tafe

Level: V6 F

Area: Pow 2 x 4

Date: 29/8/22

This is to certify that the Pressure Conventional formwork for the above project has been inspected and is considered to be structurally adequate to support the design loads in accordance with the relevant Australian standards including AS 3610: *Formwork for Concrete*.

The inspection is visual only, and no responsibility can be, or is taken for defects in workmanship, or components not immediately visible, or accessible, during the inspection.

The following items were included in the inspection:

ITEM	CONDITION	WORK REQUIRED
Base plates	✓	
Frame spacing	✓	
Frame bracing	✓	
Frame extensions	✓	
Bearer size and spacing	✓	
Joist size and spacing	✓	
Prop spacing	✓	
Prop bracing	✓	
Eccentric loading	✓	
Prop inclination	✓	
Timber condition		<u>Used</u>
Steel condition	✓	
Nails in plates as required		<u>See Note</u>
Columns framing	<u>N.A.</u>	
Columns bracing	<u>N.A.</u>	
Plywood Fixing	✓	

Comments

Formwork will be structurally adequate for concrete load as per AS3610 subject to completion of items noted.

Bryan Medbury
Certifying Engineer's Name

BD
Signature

SECTION 5

Adco Constructions Pty Ltd - ADCO
Tafe Kingswood
12-44 O'Connell St.,
Kingswood, New South Wales, 2747

(30-Aug-2022)



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	UG
Element	Suspended Slab
Grid Reference	Pour 4 & 2a- Grid C-I
Drawings	
Drawing No	ST-DWG-C1.06.05
Rev No	6
Drawing No	AR-DWG-A1960
Rev No	7
Concrete Test Requirement	
1 Day	Yes
4 Day	Yes
7 Day	Yes
28 Day	Yes
56 Day	No
Other	
Activity	

Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)

Inspection

Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)

Inspection

Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)

Inspection

Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)

Inspection

Ensure required concrete samples and tests are taken (To specification)

Inspection

Check suitable method of placement and vibration. (Visual Check)

Inspection

Check required surface finish. (Against drawings/specifications)

Inspection

Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)



Action

Comments

Deck left dirty, will leave a stain in the slab Peno mesh exposed Damaged Formwork tables on slab ADCO informed TGA to give fall to floor waste- not shown on plan No top mesh provided in some area of the beams Formworkers stripping legs early, Timbers have dropped Formwork blowout, poorly braced

Photos







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

30/08/2022

Accepted By (client representative name)

Robert Torchia

Signature

A handwritten signature in black ink, appearing to read 'Robert Torchia', written over a horizontal line.

Date

30/08/2022

SECTION 6





ADCO ITP Documentation

Trade Discipline: FRP




ADCO

UGF Pour 5

Contents

Subcontractor/Consultant Documentation	ADCO Checklist
Mark-up of area to be poured	Section 1
Structural Engineer Inspection	Section 2
Steel Fixer ITP	Section 3
Formworker ITP	Section 4
Concrete Supply ITP	Section 5
Images of intended pour region	Section 6

SECTION 1



STEEL MEMBER SCHEDULE		
MARK	SIZE	COMMENT(S)
COLUMN		
SC1	400 WC 144 + 50X5 EA 100 LONG AT 1000 CTS EACH SIDE	FABRICATED STEEL SECTION WITH OFFSET WEB. CUSTOM BUILT. ALL PLATES TO BE FSWB AND GROUND FLUSH. REFER TO TYPICAL DETAIL.
SC2	100 x 100 x 6.0 SHS	STUB COLUMN 2hr MAX CENTRES, 2 HOURS FIRE RATED, ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC3	250 x 250 x 6.0 SHS	
SC4	150 x 50 x 6.0 RHS	
SC5	310 UC 118	
SC6	200 x 200 x 9.0 SHS	2hr MAX CENTRES, 2 HOURS FIRE RATED, ALLOW FOR 20 THICK BEARING PLATE TO UNDERSIDE OF BEAM
SC7	200 UC 44.2	
SC8	100 x 100 x 6.0 SHS	
SC9	150 x 50 x 6.0 SHS	
SC11	400 WC 144	2HR FRL TO ARCHITECTS DETAIL
SC12	200 PFC	
SC13	400 WC 181	
SC14	89 x 89 x 5.0 SHS	
SPF2	150 x 50 x 5.0 RHS	2HR FRL TO ARCHITECTS DETAIL
SSC1	89 x 89 x 5.0 SHS	
SSC2	100 x 100 x 6.0 SHS	
SSC3	150 x 50 x 6.0 SHS	
SSC6	125 x 125 x 9.0 SHS	2HR FRL TO ARCHITECTS DETAIL
SSH1	150x150x6.0SHS	
SSH2	250x150x5.0RHS	
SSH3	200x200x9.0SHS	
SSH4	310 UC 118	LAID FLAT
SSH5	250x250x6.0SHS	
SSH6	125x125x6.0SHS	
SSH7	300x300x10.0SHS	
ST1	250 PFC	COMPLETE WITH TURNBUCKLE
ST2	200 x 200 x 5.0 SHS	
ST3	89x89x5.0SHS	
ST4	100 x 100 x 6.0 SHS	
ST5	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST6	100x100x6.0SHS	
ST7	100x100x6.0SHS	
ST8	100x100x6.0SHS	
ST9	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST10	100x100x6.0SHS	
ST11	100x100x6.0SHS	
ST12	100x100x6.0SHS	
ST13	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST14	100x100x6.0SHS	
ST15	100x100x6.0SHS	
ST16	100x100x6.0SHS	
ST17	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST18	100x100x6.0SHS	
ST19	100x100x6.0SHS	
ST20	100x100x6.0SHS	
ST21	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST22	100x100x6.0SHS	
ST23	100x100x6.0SHS	
ST24	100x100x6.0SHS	
ST25	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST26	100x100x6.0SHS	
ST27	100x100x6.0SHS	
ST28	100x100x6.0SHS	
ST29	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST30	100x100x6.0SHS	
ST31	100x100x6.0SHS	
ST32	100x100x6.0SHS	
ST33	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST34	100x100x6.0SHS	
ST35	100x100x6.0SHS	
ST36	100x100x6.0SHS	
ST37	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST38	100x100x6.0SHS	
ST39	100x100x6.0SHS	
ST40	100x100x6.0SHS	
ST41	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST42	100x100x6.0SHS	
ST43	100x100x6.0SHS	
ST44	100x100x6.0SHS	
ST45	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST46	100x100x6.0SHS	
ST47	100x100x6.0SHS	
ST48	100x100x6.0SHS	
ST49	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST50	100x100x6.0SHS	
ST51	100x100x6.0SHS	
ST52	100x100x6.0SHS	
ST53	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST54	100x100x6.0SHS	
ST55	100x100x6.0SHS	
ST56	100x100x6.0SHS	
ST57	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST58	100x100x6.0SHS	
ST59	100x100x6.0SHS	
ST60	100x100x6.0SHS	
ST61	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST62	100x100x6.0SHS	
ST63	100x100x6.0SHS	
ST64	100x100x6.0SHS	
ST65	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST66	100x100x6.0SHS	
ST67	100x100x6.0SHS	
ST68	100x100x6.0SHS	
ST69	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST70	100x100x6.0SHS	
ST71	100x100x6.0SHS	
ST72	100x100x6.0SHS	
ST73	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST74	100x100x6.0SHS	
ST75	100x100x6.0SHS	
ST76	100x100x6.0SHS	
ST77	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST78	100x100x6.0SHS	
ST79	100x100x6.0SHS	
ST80	100x100x6.0SHS	
ST81	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST82	100x100x6.0SHS	
ST83	100x100x6.0SHS	
ST84	100x100x6.0SHS	
ST85	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST86	100x100x6.0SHS	
ST87	100x100x6.0SHS	
ST88	100x100x6.0SHS	
ST89	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST90	100x100x6.0SHS	
ST91	100x100x6.0SHS	
ST92	100x100x6.0SHS	
ST93	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST94	100x100x6.0SHS	
ST95	100x100x6.0SHS	
ST96	100x100x6.0SHS	
ST97	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST98	100x100x6.0SHS	
ST99	100x100x6.0SHS	
ST100	100x100x6.0SHS	
ST101	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST102	100x100x6.0SHS	
ST103	100x100x6.0SHS	
ST104	100x100x6.0SHS	
ST105	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST106	100x100x6.0SHS	
ST107	100x100x6.0SHS	
ST108	100x100x6.0SHS	
ST109	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST110	100x100x6.0SHS	
ST111	100x100x6.0SHS	
ST112	100x100x6.0SHS	
ST113	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST114	100x100x6.0SHS	
ST115	100x100x6.0SHS	
ST116	100x100x6.0SHS	
ST117	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST118	100x100x6.0SHS	
ST119	100x100x6.0SHS	
ST120	100x100x6.0SHS	
ST121	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST122	100x100x6.0SHS	
ST123	100x100x6.0SHS	
ST124	100x100x6.0SHS	
ST125	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST126	100x100x6.0SHS	
ST127	100x100x6.0SHS	
ST128	100x100x6.0SHS	
ST129	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST130	100x100x6.0SHS	
ST131	100x100x6.0SHS	
ST132	100x100x6.0SHS	
ST133	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST134	100x100x6.0SHS	
ST135	100x100x6.0SHS	
ST136	100x100x6.0SHS	
ST137	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST138	100x100x6.0SHS	
ST139	100x100x6.0SHS	
ST140	100x100x6.0SHS	
ST141	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST142	100x100x6.0SHS	
ST143	100x100x6.0SHS	
ST144	100x100x6.0SHS	
ST145	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST146	100x100x6.0SHS	
ST147	100x100x6.0SHS	
ST148	100x100x6.0SHS	
ST149	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST150	100x100x6.0SHS	
ST151	100x100x6.0SHS	
ST152	100x100x6.0SHS	
ST153	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST154	100x100x6.0SHS	
ST155	100x100x6.0SHS	
ST156	100x100x6.0SHS	
ST157	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST158	100x100x6.0SHS	
ST159	100x100x6.0SHS	
ST160	100x100x6.0SHS	
ST161	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST162	100x100x6.0SHS	
ST163	100x100x6.0SHS	
ST164	100x100x6.0SHS	
ST165	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST166	100x100x6.0SHS	
ST167	100x100x6.0SHS	
ST168	100x100x6.0SHS	
ST169	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST170	100x100x6.0SHS	
ST171	100x100x6.0SHS	
ST172	100x100x6.0SHS	
ST173	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST174	100x100x6.0SHS	
ST175	100x100x6.0SHS	
ST176	100x100x6.0SHS	
ST177	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST178	100x100x6.0SHS	
ST179	100x100x6.0SHS	
ST180	100x100x6.0SHS	
ST181	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST182	100x100x6.0SHS	
ST183	100x100x6.0SHS	
ST184	100x100x6.0SHS	
ST185	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST186	100x100x6.0SHS	
ST187	100x100x6.0SHS	
ST188	100x100x6.0SHS	
ST189	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST190	100x100x6.0SHS	
ST191	100x100x6.0SHS	
ST192	100x100x6.0SHS	
ST193	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST194	100x100x6.0SHS	
ST195	100x100x6.0SHS	
ST196	100x100x6.0SHS	
ST197	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST198	100x100x6.0SHS	
ST199	100x100x6.0SHS	
ST200	100x100x6.0SHS	
ST201	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST202	100x100x6.0SHS	
ST203	100x100x6.0SHS	
ST204	100x100x6.0SHS	
ST205	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST206	100x100x6.0SHS	
ST207	100x100x6.0SHS	
ST208	100x100x6.0SHS	
ST209	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST210	100x100x6.0SHS	
ST211	100x100x6.0SHS	
ST212	100x100x6.0SHS	
ST213	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST214	100x100x6.0SHS	
ST215	100x100x6.0SHS	
ST216	100x100x6.0SHS	
ST217	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST218	100x100x6.0SHS	
ST219	100x100x6.0SHS	
ST220	100x100x6.0SHS	
ST221	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST222	100x100x6.0SHS	
ST223	100x100x6.0SHS	
ST224	100x100x6.0SHS	
ST225	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST226	100x100x6.0SHS	
ST227	100x100x6.0SHS	
ST228	100x100x6.0SHS	
ST229	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST230	100x100x6.0SHS	
ST231	100x100x6.0SHS	
ST232	100x100x6.0SHS	
ST233	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST234	100x100x6.0SHS	
ST235	100x100x6.0SHS	
ST236	100x100x6.0SHS	
ST237	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST238	100x100x6.0SHS	
ST239	100x100x6.0SHS	
ST240	100x100x6.0SHS	
ST241	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST242	100x100x6.0SHS	
ST243	100x100x6.0SHS	
ST244	100x100x6.0SHS	
ST245	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST246	100x100x6.0SHS	
ST247	100x100x6.0SHS	
ST248	100x100x6.0SHS	
ST249	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST250	100x100x6.0SHS	
ST251	100x100x6.0SHS	
ST252	100x100x6.0SHS	
ST253	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST254	100x100x6.0SHS	
ST255	100x100x6.0SHS	
ST256	100x100x6.0SHS	
ST257	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST258	100x100x6.0SHS	
ST259	100x100x6.0SHS	
ST260	100x100x6.0SHS	
ST261	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST262	100x100x6.0SHS	
ST263	100x100x6.0SHS	
ST264	100x100x6.0SHS	
ST265	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST266	100x100x6.0SHS	
ST267	100x100x6.0SHS	
ST268	100x100x6.0SHS	
ST269	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST270	100x100x6.0SHS	
ST271	100x100x6.0SHS	
ST272	100x100x6.0SHS	
ST273	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST274	100x100x6.0SHS	
ST275	100x100x6.0SHS	
ST276	100x100x6.0SHS	
ST277	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST278	100x100x6.0SHS	
ST279	100x100x6.0SHS	
ST280	100x100x6.0SHS	
ST281	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST282	100x100x6.0SHS	
ST283	100x100x6.0SHS	
ST284	100x100x6.0SHS	
ST285	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST286	100x100x6.0SHS	
ST287	100x100x6.0SHS	
ST288	100x100x6.0SHS	
ST289	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST290	100x100x6.0SHS	
ST291	100x100x6.0SHS	
ST292	100x100x6.0SHS	
ST293	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST294	100x100x6.0SHS	
ST295	100x100x6.0SHS	
ST296	100x100x6.0SHS	
ST297	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST298	100x100x6.0SHS	
ST299	100x100x6.0SHS	
ST300	100x100x6.0SHS	
ST301	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST302	100x100x6.0SHS	
ST303	100x100x6.0SHS	
ST304	100x100x6.0SHS	
ST305	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST306	100x100x6.0SHS	
ST307	100x100x6.0SHS	
ST308	100x100x6.0SHS	
ST309	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST310	100x100x6.0SHS	
ST311	100x100x6.0SHS	
ST312	100x100x6.0SHS	
ST313	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST314	100x100x6.0SHS	
ST315	100x100x6.0SHS	
ST316	100x100x6.0SHS	
ST317	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST318	100x100x6.0SHS	
ST319	100x100x6.0SHS	
ST320	100x100x6.0SHS	
ST321	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST322	100x100x6.0SHS	
ST323	100x100x6.0SHS	
ST324	100x100x6.0SHS	
ST325	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST326	100x100x6.0SHS	
ST327	100x100x6.0SHS	
ST328	100x100x6.0SHS	
ST329	100x100x6.0SHS	COMPLETE WITH TURNBUCKLE
ST330	100x100x6.0SHS	
ST331	100x100x6.0SHS	
ST332	100x100x6.0SHS	
ST333	100x100x6.0SHS	COMPLETE WITH TURN

SECTION 2

SITE INSTRUCTION MEMO

Job No: 202025	Job Name: TAFE IATC	Date: 23.02.2023
--------------------------	-------------------------------	----------------------------

To	Cop	Company	Attention
X		ADCO	GEORGE AWAD, MATTHEW OLSZEWSKI


Site visit requested by: GEORGE AWAD

Reason for visit: Upper Ground Slab Between grid A-C

We confirm, having inspected the above, at the time of inspection, work was found to be in general accordance with the structural intent with the exception to the below items:


Bleacher Stair:

- 1) 1 N16 bottom bar not installed. Please install the additional bar and send photos for review and approval.



- 2) Closer spaced ties adjacent to walls and beam should have ties placed at 225 cts. If 225 is not achievable, please ensure ties are a maximum of 250 CTS. Send photos for review and approval.

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.



General:

- Clean out all water and loose debris.
- Ensure correct cover to reinforcement is achieved and maintained throughout pour.
- Ensure concrete is not placed from heights and vibrate as per the stands.

Once the above-mentioned items have been completed, Northrop Engineers are satisfied that the above-mentioned items have been formed and reinforced generally in accordance with the design intent and concrete placement may proceed. ADCO are to provide photographic evidence to close out the items within this report.

From: Khalil Zahedi

Signature:



Received: 23.02.2023

Site safety remains the responsibility of the builder. Any inspection carried out by Northrop Consulting Engineers Pty Ltd does not relieve the Contractor of their responsibility to construct the structure in accordance with the drawings and specifications. Statements set out here do not relieve the Contractor of his obligations to obtain approvals from authorities having jurisdiction over the works. This does not constitute authorisation for a contract variation unless stated in the instruction. No claim will be accepted unless approval of variation is obtained before any work proceeds.

SECTION 3



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

UGF Pour 5a Lower half

Prepared by: M. Lentini

Pour Date: 02/02/23

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR:~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed

out: 02/02/2023

Foreman / Supervisor: Munkhdemberel

Date: 02/02/2023



ABN: 70 141 043 290

Director: Mark Lentini

Ph: +61 438 057 712

Email: m.l.steelfixing@gmail.com

INSPECTION AND TEST PLAN

Project Name: IATC

Principal Contractor: ADCO Constructions P/L

Pour location/description:

UGF Pour 5a Upper half

Prepared by: M. Lentini

Pour Date: 24/02/2023

Check/Inspections Required

Please Circle

Inspection closed out:

Subcontractor is working from the latest drawings & documentation

☒ Yes / No /
Not required

Reinforcement installed as documented, or as engineers instructions. (Complying with AS3600)

☒ Yes / No /
Not required

Cover is adequate as per structural engineers design

☒ Yes / No /
Not required

~~ACOR:~~ Lap / splice and location requirements achieved

☒ Yes / No /
Not required

Bar caps placed over vertical reinforcements elements

☒ Yes / No /
Not required

Items on engineers inspection closed out prior to concrete pour

☒ Yes / No /
Not required

Noted defects / incomplete works closed out prior to concrete pour

☒ Yes / No /
Not required

Mesh over deep beam sections as
per project requirements

☒ Yes / No /
Not required

Reinforcement independently
chaired

☒ Yes / No /
Not required

Builder witness and sign off:

Date:

Reinforcement fixing checklist closed
out: 24/02/2023

Foreman / Supervisor: Munkhdemberel

Date: 24/02/2023

SECTION 4

Transform

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD







WORK AREA: UGF POUR 5 LOWER

ITP No.

DATE:

SUPERVISOR:

89
22/2/2023
DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder			
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	22/2	DK	
2	DRAWING NUMBERS USED: A 1960 REV 10 A 1961 REV 3 ST 06.00 Rev 5	TF	22/2	DK	
3	Send highlighted drawings to office	TF	22/2	DK	
4	Setout beams, columns, etc.	TF	22/2	DK	
5	Install frames	TF	22/2	DK	
6	Install fall protection as per SWMS	TF	22/2	DK	
Witness	Check quality of formwork (ply/timber) used	Builder			
7	Install beams soffit	TF	22/2	DK	
8	Install beam sheet pattern (only if required)	TF	22/2	DK	N/A
9	Install deck soffit	TF	22/2	DK	
10	Install deck sheet pattern (only if required)	TF	22/2	DK	N/A
11	Install edge boards	TF	22/2	DK	
12	Clean deck	TF	22/2	DK	
13	Check all setout for above items	TF	22/2	DK	
14	HANDOVER	TF	22/2	DK	
15	Reo Installation	Builder			
Hold	Reinforcement Inspection	Builder			
16	Install set downs - Sign off	TF	22/2	DK	
17	Install sleeves	TF	22/2	DK	N/A
18	Install cast-ins	TF	22/2	DK	N/A
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	22/2	DK	
20	Sent ITP to office (projects@transformsw.com.au)	TF	22/2	DK	
Witness	Formwork Engineer inspection	TF	21/2	DK	
21	Rectify any Engineers comments	TF	21/2	DK	
22	Clean deck	TF	21/2	DK	
Hold	Formwork Inspection by Builder for Sign off	Builder			
	Concrete Pour	Builder	22/2		

Comments UPTURN BEAM RL CHANGED TO 56.590 TO ACHIEVE COVER TO STEEL.

TransForm

Formwork Contractors

FORMWORK DECK INSPECTION CHECKLIST

PROJECT: TAFE NSW KINGSWOOD

WORK AREA: UGF RER 5 HINDER

ITP No.

DATE:

SUPERVISOR:

90

24/2/2023

DANIEL

Item	Acceptance Criteria	Inspection By	Date	Initial Signed	Comments
Hold	Builder to review Formwork shop drawings	Builder	24/2	GA	
1	Drawing and setout review for area by supervisor RFI's sent and received	TF	24/2	DK	
2	DRAWING NUMBERS USED: A 1960 Rev 10 ST 06.00 Rev 5	TF	24/2	DK	
3	Send highlighted drawings to office	TF	24/2	DK	
4	Setout beams, columns, etc.	TF	24/2	DK	
5	Install frames	TF	24/2	DK	
6	Install fall protection as per SWMS	TF	24/2	DK	
Witness	Check quality of formwork (ply/timber) used	Builder	24/2	GA	
7	Install beams soffit	TF	24/2	DK	
8	Install beam sheet pattern (only if required)	TF	24/2	DK	N/A
9	Install deck soffit	TF	24/2	DK	
10	Install deck sheet pattern (only if required)	TF	24/2	DK	N/A
11	Install edge boards	TF	24/2	DK	
12	Clean deck	TF	24/2	DK	
13	Check all setout for above items	TF	24/2	DK	
14	HANDOVER	TF	24/2	DK	
15	Reo installation	Builder	24/2	G.A	
Hold	Reinforcement inspection	Builder	24/2	G.A	
16	Install set downs - Sign off	TF	24/2	DK	
17	Install sleeves	TF	/	/	/
18	Install cast-ins	TF	/	/	/
19	Check back propping/ frame bracing/ setdowns/cast-ins	TF	24/2	DK	
20	Sent ITP to office (projects@transformnsw.com.au)	TF	24/2	DK	
Witness	Formwork Engineer inspection	TF	23/2	DK	
21	Rectify any Engineers comments	TF	23/2	DK	
22	Clean deck	TF	24/2	DK	
Hold	Formwork inspection by Builder for Sign off	Builder	24/2	G.A	
	Concrete Pour	Builder	24/2	G.A	

Comments:

SECTION 5

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South
Wales, 2747


22-Feb-2023



ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	UG
Element	Suspended Slab
Grid Reference	
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)	Inspection
Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)	Inspection
Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)	Inspection
Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)	Inspection
Ensure required concrete samples and tests are taken (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check required surface finish. (Against drawings/specifications)	Inspection
Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)	Action
Comments	Poured additional 2 pile caps via bin Not allowed enough space to trowel underneath
Photos	
	







Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature

Date

22/02/2023

Accepted By (client representative name)

Robert Torchia

Signature

Date

22/02/2023

Adco Constructions Pty Ltd
- ADCO Tafe Kingswood
12-44 O'Connell St,,
Kingswood, New South
Wales, 2747


22-Feb-2023





ABN: 79 638 084 554
ACN:638 084 554
Phone: (02) 9723 1700
13/25-33 Alfred Road Chipping Norton
NSW 2170
Email: info@trainogroup.com
Web: www.trainogroup.com

ITP - Suspended Slab V2

Level/Location	1
Element	Suspended Slab
Grid Reference	
Drawings	
Drawing No	
Rev No	
Drawing No	
Rev No	
Concrete Test Requirement	
1 Day	No
4 Day	No
7 Day	Yes
28 Day	Yes
56 Day	No
Other	

Activity	
Check reo chair sizes and available concrete cover. Prior to pour. Check benchmark available (Against drawings Engineers Inspection)	Inspection
Check formwork levels as per concrete setout plan. Ensure Concrete mix is in accordance with specification and project documentation (Check formworker's QA & Survey of formworker signed off)	Inspection
Pre pour check-placing access, readiness of concrete placing and vibrating equipment and removal of all debris, loose material and free from water. (Deck is clean with no loose material and is free from water.)	Inspection
Check delivered concrete is of correct grade. Visual Inspection of concrete whilst being discharged from the concrete truck to ensure the concrete is of acceptable quality and that there are no obvious inconsistencies in the mix (To specification and/or drawings)	Inspection
Ensure required concrete samples and tests are taken (To specification)	Inspection
Check suitable method of placement and vibration. (Visual Check)	Inspection
Check required surface finish. (Against drawings/specifications)	Inspection
Check curing compound applied. Check AsBuilt survey (To specification Safety Cure WB)	Action
Comments	1x Column in slab Underside of Hob lifted 35mm
Photos	
	






Authorisations

Client & Traino Group confirmation of inspection (where applicable)

Traino Staff member

Khatu Dinh

Traino Staff signature	
Date	24/02/2023
Accepted By (client representative name)	Malcolm Pack
Signature	
Date	24/02/2023

SECTION 6



